

Quinpool & Pepperell
Residential Development
6324 - 6330 Quinpool Road

Demolition, Excavation
& Building Construction

Prepared by Geoff MacLean, P.Eng.

Job No. 37776

CONSTRUCTION MANAGEMENT PLAN

REVISION #	DATE	DESCRIPTION
0	MAY 2023	ISSUED FOR REVIEW



36 Oland Crescent
Bayers Lake Business Park
Halifax, Nova Scotia B3S 1C6
www.sdmm.ca

t: 902-455-1537
f: 902-455-8479
c: 902-789-6374
e: gmaclean@sdmm.ca

Table of Contents

Section 1: Introduction	1
1.1: Project Description and Objectives	1
1.2: Project Contact Information	2
Section 2: Project Schedule and Logistics	2
2.1: Schedule	2
2.2: Key Dates	2
2.3: Hours of Work.....	3
Section 3 – Relevant Regulations & Guidelines	3
3.1: Occupational Health & Safety Regulations.....	3
3.2: Municipal Regulations & Guidelines.....	3
Section 4: Vehicle Management	4
4.1: Vehicular Traffic Control	4
4.2: Haul Route and Staging Areas	4
4.3: Vehicular Traffic Notifications	4
4.4: Emergency Vehicles	4
4.5: Parking	4
4.6: Bus Stops.....	4
4.7: Hazard Assessment.....	5
Section 5: Pedestrian Management	5
5.1: Pedestrian Protection	5
5.2: Pedestrian Safety	5
5.3: Pedestrian Traffic Notifications	5
5.4: Visually Impaired Persons.....	5
5.5: Accessibility	6
5.6: Hazard Assessment.....	6
5.7: Pedestrian Management Plans Rendering (PMPR) Signage.....	6
5.8: Pedestrian Detour Wayfinding Signage	6
Section 6: Encroachments & Disruptions	6
6.1: Demolition	6
6.2: Site Excavation.....	6

6.3: Site Services Connection.....	7
6.4: Construction Management Plan Element Inspection and Maintenance.....	7
6.5: Changes to the Construction Management Plan.....	7
Section 7: Environmental Factors.....	7
7.1: Damage to HRM Infrastructure	7
7.2: Protection of Trees	8
7.3: Line Painting and Temporary Crosswalks	8
7.4: Street and Right-of-Way Cleaning	8
7.5: Protection from Inclement Weather	8
7.6: Storm Water Management.....	8
7.7: Noise, Dust and Emission Control.....	8
7.8: Rodent Control	9
Section 8: Site Protection & Hoarding	9
8.1: Barriers & Fences.....	9
8.2: Snow removal	10
8.3: Gate Access and Egress.....	10
8.4: Hoarding Aesthetics.....	10
8.5: Sight Lines	10
8.6: Project Information and Contacts	11
Section 9: Lifting, Hoisting, and Crane Operations.....	11
9.1: Crane Use Overview	11
9.2: Transport Canada and Nav Canada Regulations.....	11
9.3: Aerodromes	11
Section 10: On-Site Safety and Security	11
10.1: Site Safety and Security Overview	11
10.2: Material Handling: Loading, Unloading, Delivery and Storage.....	12
10.3: Emergency Access & Egress.....	12
10.4: Security Site Lighting	12
10.5: Smoking Areas	12
10.6: Fire Suppression Systems	12
Section 11: Pre-Construction Consultation & Meeting	13
11.1: Pre-CMP Community Consultation.....	13

11.2: Project Information and Contacts 13

11.3: Preconstruction Meeting 13

11.4: Construction Notification 13

Section 12: Summary 13

Appendix A – Encroachment Plan A

Appendix B – Traffic Control Plans TCP B

Appendix C – Haul Route Plan C

Appendix D – Pedestrian Management Plan (PMP) D

Appendix E – Barrier, Waste Blocks, Fence & Gates Information E

Appendix F – Hoarding Information F

Appendix G – Project Information Board G

Appendix H – Project Safety Signage H

Appendix I – Project Signage Specifications I

Appendix J – Sample Traffic Notification Letter J

Appendix K – Vehicular and Pedestrian Hazard Assessment K

Appendix L – Community Consultation Records L

Appendix M – HRM Tree Detail M

Appendix N – Rodent Control Plan N

Appendix O – CMP’s TCP & PMP Inspection Records O

Appendix P – Concrete Delivery Schematic P

Appendix Q – Crane Information Q

Appendix R – Line Painting Schematic R



Prepared by

G.K. MacLean, P. Eng.

In consultation with the Developer, contractor,
traffic control company and HRM.

Section 1: Introduction

1.1: Project Description and Objectives

The developer is planning a mixed-use apartment building project on their land located between Quinpool Road and Pepperell Street in Halifax, Nova Scotia. In preparation for this development, the existing building at civic 6324-6330 Quinpool Road (currently McDonalds and FX Gym) will be demolished. The planned development will include 154 residential units within a 9-storey building with ground level commercial space, as well as 2 levels of underground parking accessed from Pepperell Street. This CMP has been prepared to address demolition excavation, services and building construction.

Where the building is planned to have 2 level of underground parking, deep excavations (+/- 20ft) fronting the HRM Right of Way (ROW) are required for the project. Given the building foundation is set at the ROW on both streets, for public safety from excavation limits and construction activities the project compound is planned to include portions of the HRM ROW along both Quinpool & Pepperell. The project is planned in phase encroachments to reduce impacts to the surrounding community. During the demolition stage (phase 1), no ROW encroachments are anticipated leaving the sidewalks on Quinpool Road and Pepperell Street in front of the project open to the public; the exception being during a brief temporary sidewalk closure while the building's street wall demolition is completed within phase 1. While during site excavation and building construction (phase 2), the sidewalk fronting the project on both streets will be closed to the public. The pedestrian route on Quinpool Road will be maintained via on street protected walkway past the project site. This on street protected walkway will require an altered centerline, while maintaining two-way traffic along Quinpool Road. There is an existing neighboring construction site (The TED Project) located at civic 6325 Pepperell Street with a sidewalk and street encroachment that will be removed prior to this project.

The developer has arranged to hoard off a portion of the adjacent property at civic 1981 Pepperell Street, for concrete operations and material laydown area. Only during service work do we anticipate short term temporary lane closures on Pepperell. It is anticipated that tower crane assembly and disassembly will be stationed within the hoarded area off Pepperell Street on private property. The project borders commercial properties along its western and eastern property lines, a commercial property and vacant lot to the north across Quinpool Road and residential properties to the south opposite Pepperell Street. All neighbouring properties will remain undisturbed throughout the project.

This CMP document is intended to be an evolving document to help guide the project team to mitigate impacts to the adjacent community before they arise and to address unforeseen issues. SDMM, together with the developer, contractor, and traffic control company, have prepared this Construction Management Plan (CMP) following HRM's CMP (2020) guidelines and administrative order (2018-005-ADM) in an effort to reduce potential negative impacts on the surrounding community, due to construction activities for this project.

The most up-to-date version of this document will be kept on-site at all times during construction. Should ownership or contracting services change throughout the course of this project, HRM will be notified immediately, and new parties will be required to comply with the approved CMP in writing.

1.2: Project Contact Information

The project team for the proposed development consists of:

Role	Name	Contact	Address	Phone
Developer	Dexel Developments Limited		1245 Barrington Street, Halifax, NS, B3J 1Y2	(902) 446-9916
Construction Manager	Dexel Developments Limited	Thomas Heighton	1245 Barrington Street, Halifax, NS, B3J 1Y2	(902) 830-3070 24 Hour Emergency Contact
Site Contractor	Atlantic Road Construction and Paving	Greg MacDonald	6 Belmont Avenue, P.O. Box 89 Eastern Passage, NS B3G 1M7	(902) 830-6411
Traffic Control Company	Frontline Traffic Services	Phil Pruneau	6 Belmont Avenue, P.O. Box 89 Eastern Passage, NS B3G 1M7	(902) 818-5548
Rodent Control Company	Rentokil Pest Control	Main Office	51 Duke Street, Bedford, NS B4A2Z2	(902) 835-2304

Section 2: Project Schedule and Logistics

The following is a brief summary of anticipated major project milestones broken down by phase:

2.1: Schedule

Project Phase	Start Date		End Date	Time Period
Rodent Control Program	Sep 20, 2023	-	Dec 20, 2023	3 months
Building Demolition	Nov 2, 2023	-	Nov 29, 2023	1 Months
Site Excavation	Nov 30, 2023	-	May 13, 2024	5.5 months
Substructure	May 15, 2024	-	Sep 3, 2024	4 Months
Superstructure	Sep 4, 2024	-	Jan 20, 2026	16.5 Months
Service Abandonments	May 14, 2024	-	May 14, 2024	1 day
Service installs	May 14, 2023	-	May 14, 2023	1 day
HRM Right of Way Flat Works	Sep 15, 2025	-	Oct 15, 2025	1 months
Site Flat Works	Oct 1, 2025	-	Oct 31, 2025	1 months

2.2: Key Dates

- Set up Phase 1 fencing along property lines November 1, 2023
 - Sidewalk closure (Quinpool Road – building street wall demolition only)
- Install Phase 2 Encroachment November 30, 2023
 - Sidewalk closure (Quinpool Road & Pepperell Street)
 - Street Lane closure (Quinpool Road)
- Finish encroachment January 31, 2026
- Duration of encroachment 22 months
- Temporary lane/road closures:
 - Pepperell Street service abandonments May 14, 2024
 - Pepperell Street sewer service installs May 14, 2024
 - Pepperell Street Water service install May 14, 2024

The encroachment areas are shown in the appendix for reference.

2.3: Hours of Work

Work will generally take place during normal working hours as outlined in HRM’s Noise By-Law and Traffic Control Manual Supplement; these are noted below.

- Monday to Friday: 7:00 a.m. – 9:30 p.m.
- Saturdays: 8:00 a.m. – 7:00 p.m.
- Sundays & Statutory Holidays: 9:00 a.m. – 7:00 p.m.
- Servicing Work: Noted Above

Although work is not expected to be required outside of the times listed above, if, for any reason, work is anticipated to be required outside of these hours, the contractor will apply to HRM for approval 5 business days (minimum) in advance of such work and obtain approval prior to proceeding. It is noted that HRM’s Noise By-Law cannot be altered without HRM council approval; work must adhere to the Noise By-Law. Note that construction noise exemptions may be granted where construction noise is planned to take place during prohibited hours of the N-200 By-law. The developer to apply for this separately under the Construction Noise Exemption process.

Section 3 – Relevant Regulations & Guidelines

3.1: Occupational Health & Safety Regulations

This CMP shall be utilized in agreement with all applicable Provincial and Federal Occupational Health and Safety Regulations. At a minimum, construction activities must at all times meet the standards of:

- a) National Building Code of Canada, as adopted and modified under the Building Code Act and the Nova Scotia Building Code Regulations made under that Act;
- b) Nova Scotia Occupational Health and Safety Act, and the Nova Scotia Occupational Safety General Regulations made under that Act;
- c) The Transportation Association of Canada (TAC)’s Manual of Uniform Traffic Control Devices for Canada (MUTCDC); and
- d) Nova Scotia Temporary Workplace Traffic Control Manual (NSTCM).

3.2: Municipal Regulations & Guidelines

In addition to the Provincial and Federal standards referenced in Section 3.1, this CMP shall be utilized in agreement with and meet, at a minimum, the standards of all relevant municipal by-laws including, but not limited to, the following:

- a) HRM Design Guidelines;
- b) HRM Standard Details;
- c) S-300 Streets;
- d) E-200 Encroachments;
- e) B-201 Building;
- f) N-200 Noise;
- g) T-600 Trees;
- h) S-900 Controlled Access Streets;
- i) T-400 Truck Routes;
- j) W-101 Discharge into Public Sewers;
- k) B-600 Blasting;
- l) HRM TCM Supplement;
- m) G-200 Grade Alteration and Stormwater management;
- n) Admin Order 2018-005-ADM regarding encroachments; and
- o) Admin Order 2020-010-OP regarding stormwater management standards for development activities.

Section 4: Vehicle Management

Prior to any construction activity, all temporary workplace traffic control devices and signage will be in place as per the Nova Scotia Temporary Workplace Traffic Control Manual (latest edition). The traffic control company will install the signage and ensure that they are maintained throughout the project. This project's Traffic Control Plans (TCPs) are listed in the Appendix.

4.1: Vehicular Traffic Control

A series of Traffic Control Plans (TCP) have been prepared by the traffic control company and are provided in the Appendix.

We are proposing a street encroachment on Quinpool Road that will alter the street centerline to accommodate a temporary on street sidewalk route, two-way vehicle traffic will be maintained with two 3.0m travel lanes. Only during building service work do we anticipate short term temporary lane closures being required on Pepperell Street. It is anticipated that tower crane assembly and disassembly will be stationed within the hoarded area off Pepperell Street on private property. Please refer to the appendices for required encroachment plan and traffic control plans.

4.2: Haul Route and Staging Areas

The truck Haul Route Plan has been prepared by the traffic control company and is provided in the appendix.

The selected route is intended to minimize traffic congestion and maximize pedestrian safety. During all construction phases vehicles will enter and exit the site at the gate location(s) which will be clearly marked for function. During construction activities concrete and material deliveries shall be contained within the hoarded area or on private property. We anticipate these deliveries entering and exiting the west gate on Pepperell Street. Refer to appendix for concrete delivery schematic.

4.3: Vehicular Traffic Notifications

Should any traffic disruptions be required, notifications will be distributed to properties in the impacted area a minimum of five (5) days in advance of vehicular traffic closures. Refer to sample notification letter in the appendix.

4.4: Emergency Vehicles

In the event of unforeseen emergency situations, the site will remain accessible to emergency vehicles at all times.

4.5: Parking

Un-metered parking is not permitted along Quinpool Road and Pepperell Street directly in front of the project site. However, stopping is permitted between 4pm-6pm Monday-Friday across the street from the project along Quinpool Road. As a result, on street parking will not be affected by this project, but stopping across Quinpool will be affected. It is noted that passenger vehicles are not permitted to park within any encroachment areas. To minimize parking requirements in adjacent neighbourhoods, site workers will utilize private property and encouraged to carpool or rely on public transit.

4.6: Bus Stops

There's an existing bus stop in the vicinity of the project site fronting civic 6390 Quinpool Road, near the corner of Quinpool Road and Oxford Street. However, bus service traveling along Quinpool will not be affected by this project.

4.7: Hazard Assessment

A vehicular and pedestrian hazard assessment is provided in the appendix. Any additional site hazards identified or encountered after work has commenced will be added to this list. All personnel on-site will be required to review this list and encouraged to identify additional potential hazards and hazard mitigation methods.

Section 5: Pedestrian Management

A Pedestrian Management Plan (PMP) has been prepared by the traffic control company and is provided in the appendix.

During building demolition (phase 1), the project will temporarily close the sidewalk directly in front of the project on Quinpool during building street wall demolition and throughout excavation and building construction (phase 2), the project will close the sidewalk in front of the development on Quinpool Road and Pepperell Street, while providing a temporary 1.5m wide on street pedestrian route on Quinpool Road passing the encroachment. Pedestrian traffic on Pepperell Street will be maintained with use of the existing intersections at Oxford and Preston streets.

5.1: Pedestrian Protection

Pedestrians will be protected by physically distancing them from the project. A combination of rigid fencing and F-type concrete barriers with plywood fencing mounted above will delineate the encroachment. Rigid fencing will be covered with opaque covering to block view of the site. F-type concrete jersey barriers will be positioned on the street demarking the 1.5m temporary on street pedestrian route separating the pedestrians from vehicle traffic. Refer to the appendix for examples of the fencing and barriers.

5.2: Pedestrian Safety

Pedestrian safety will be maintained by implementing appropriate signage as shown on the PMP. All navigation and safety signage indicating alternative sidewalks and potential hazards will be inspected and maintained regularly.

5.3: Pedestrian Traffic Notifications

Notifications will be distributed to properties in the impacted area a minimum of five (5) days in advance of pedestrian traffic impacts. A sample traffic notification letter can be found in the appendix. HRM must be notified prior to issuing the notification to neighbours.

5.4: Visually Impaired Persons

In keeping with CNIB requirements and as outlined on their 'Clearing Our Path' website; various items will be incorporated into the pedestrian management signage and barriers. Such as, high visibility contrasting colours with appropriate font types (mix of upper and lower-case lettering), font sizes (between 16mm to 51mm) and sign colours (orange background with black lettering or white background with black lettering).

The contractor will use bright orange sawhorse barricades complete with bold-font signage to identify sidewalk termination points. Sawhorse barriers will incorporate lower cross members, painted and marked consistent with the rest of the sawhorse, these added cross members will be placed near the ground to aid visually impaired persons using a cane. In cases where sawhorses are being relocated by pedestrians, concrete jersey barriers may need to replace these sawhorses to prevent relocation. Reflective tape will also be placed on the ends of fencing, hoarding, sawhorse barricades, and concrete barriers to help delineate pedestrian routes and disruptions. Signage and tape colours will vary but will comply with the colour/brightness contrast as outlined by the CNIB website; examples are black/white, orange/black or dark red/white combinations.

5.5: Accessibility

High visibility signage will be used to assist pedestrians to easily navigate around all project related blocked sidewalks.

5.6: Hazard Assessment

A vehicular and pedestrian hazard assessment is provided in the appendix. Any additional site hazards identified or encountered after work has commenced will be added to this list. All personnel on-site will be required to review this list and encouraged to identify additional potential hazards and hazard mitigation methods.

5.7: Pedestrian Management Plans Rendering (PMPR) Signage

The need for a rendered map displayed for pedestrians showing the detoured pedestrian route is not anticipated for this project.

5.8: Pedestrian Detour Wayfinding Signage

The need for pedestrian wayfinding signage directing pedestrians to adjacent businesses is not anticipated for this project.

Section 6: Encroachments & Disruptions

During excavation and building construction (phase 2), the project will incorporate the sidewalk on both streets directly front of the project and portion of the street lane on Quinpool Road. This will move pedestrians to the temporary 1.5m protected on street sidewalk route in front of the project on Quinpool Road. This will alter a portion of the street centerline and prohibit on street vehicle stopping on Quinpool Road directly across the street from the project site. It is noted that during building street wall demolition, a temporary sidewalk closure will also be required.

These encroachments are planned to be delineated by a combination of rigid construction fencing, interlocking F-type concrete barriers complete with plywood fence coverings and interlocking F-type concrete barriers on the street side of the protected on-street sidewalk route.

These encroachments are to keep the public away from the excavation zone of influence as well as provide additional room for site workers and deliveries.

Throughout the project, fencing will be positioned to not obstruct vehicle sight lines. In areas adjacent to the site gates, open mesh chain link fence on top of the site barriers will remain to not obstruct sight lines.

Should any utility or traffic disruptions be required, the contractor will first apply to HRM for approval, a minimum of five (5) business days in advance of such work and will then notify neighbours of these disruptions in a timely fashion.

6.1: Demolition

The existing building at civic 6324-6330 Quinpool Road will be demolished prior to site excavation and new building construction. A temporary sidewalk closure is required for the building street walls to be demolished safely away from the public.

6.2: Site Excavation

This includes deep excavation and removal of common site material. The development is planned to have 2 levels of underground parking below grade fronting Quinpool and Pepperell. If bedrock is found, the contractor will need to apply for a blasting permit and adhere to the HRM blasting by-law and conditions of the blasting permit.

Alternatively, if a blasting permit can not be obtained the site's bedrock will be broken by a series of rock breakers to reach footing elevation.

6.3: Site Services Connection

This includes installation of new water and sewer laterals to their respective mains as well as decommissioning existing laterals which will be abandoned. The service installs will require modifications to the encroachment with temporary workplace signage incorporated (refer to the Service Installation Traffic Control Plans (TCP) in the appendix). HRM requires that this service work be limited to weekends only to minimize traffic disruptions. The target dates for this work are provided in the "Key Dates" section above with time of installations adhering to the Noise By-Laws noted above. The intent will be to complete this servicing work and reinstate the street as quickly as possible in order to minimize disruptions to the public.

Before scheduling site services connections, the contractor will notify all neighbouring properties, of the intended timeline for this work. A sample notification letter is included in the appendix.

The contractor intends to reinstate the street cut during the season of work. It is noted that street cuts cannot be left gravel or open. HRM reinstatement specifications must be met, and the travel way must be hard surfaced prior to reopening to the public. Asphalt, concrete curb and sidewalk reinstatement must be completed within 72 hours of disturbance and will be considered temporary if reinstated after October 31st or prior to May 1 in which case permanent reinstatement will be completed by June 15.

6.4: Construction Management Plan Element Inspection and Maintenance

Construction management plan elements will be inspected daily to ensure continued adherence to this CMP. Any deficiencies identified will be reinstated immediately. A CMP's TCP & PMP inspection report summary will be completed for the project, including information on what maintenance activities were conducted. This report must be kept on site at all times and be available to HRM upon request.

6.5: Changes to the Construction Management Plan

All departures from the CMP regardless of the significance must be submitted to the Municipality 10 days in advance for review and approval. Any required changes or modifications to the approved CMP will be submitted to HRM for review and approval prior to implementation.

Section 7: Environmental Factors

7.1: Damage to HRM Infrastructure

Existing HRM infrastructure will be reinstated within the encroachment area and/or be completely replaced. This includes reinstatement of the HRM tree lawn, sidewalk and curb and gutter post construction. It is anticipated that sidewalks across the street will not be impacted by excavation or other construction activities. However, while efforts will be made to avoid damage, it is anticipated that additional portions of existing curbs, gutters, and sidewalks may become damaged during the construction process which would require repairs or replacement. Pending HRM's review prior to and after construction and subject to damage due to construction activities, the developer acknowledges that items may require to be fully replaced rather than repaired. The developer also acknowledges that any costs incurred to repair or replace this public infrastructure are the responsibility of the owner. For reinstatement timeline requirements, it is noted that asphalt, concrete curb and sidewalk reinstatement must be completed within 72 hours of disturbance and will be considered temporary if reinstated after October 31st or prior to May 1 in which case permanent reinstatement will be completed by June 15 of the following construction season.

7.2: Protection of Trees

There is one (1) HRM street tree directly in front of the project within the public right-of-way of Pepperell Street, and one (1) HRM street tree within the public right-of-way directly adjacent to the hoarded area on Pepperell Street. It is noted that HRM street trees shall not be touched prior to approval and/or compensation agreements between the developer and HRM Urban Forestry are in place. Adjacent street trees are to be protected during construction in accordance with the HRM Tree Bylaw (T-600). Refer to HRM tree protection detail in the appendix.

Due to the tree location, we are proposing to remove the one (1) HRM street tree within the public right-of-way directly in front of the project on Pepperell Street and replace this tree prior to project completion as per HRM guidelines.

7.3: Line Painting and Temporary Crosswalks

An altered centerline is proposed for this project. Refer to the line painting schematic in the appendix.

7.4: Street and Right-of-Way Cleaning

The portion of public street adjacent to the project will be cleaned daily of any debris from trucks and silt, dirt, or rock that migrates beyond the encroachments. A sweeper truck will be utilized as required. Rock pads will be installed and maintained at all site entrances behind the curb line to knock dirt free from truck tires with aim to reduce off tracking of site soils.

Where the developer plans to utilize the ROW for their street encroachments the developer is responsible to clear snow from the street side of these encroachment barriers, gates and along on street sidewalk fencing.

7.5: Protection from Inclement Weather

To protect the public from construction debris during inclement weather, the project site will be enclosed by fencing complete with dust control covering, the site will be regularly reviewed and cleaned, with loose items secured when not in use.

7.6: Storm Water Management

During construction, nearby catch basins may be fitted with silt bags and/or filter fabric to prevent debris from entering the storm system. Stormwater collected inside the project site will be directed to temporary stormwater settling ponds situated within the building footprint to allow clean water to be pumped into the existing public sewer systems in accordance with HW regulations and HRM By-law W-101 complete with appropriate fees to Halifax Water (HW). Sediment ponds may be shifted and positioned as desired by the site contractor during mass excavation however will generally be placed in localized low points within the building excavation.

7.7: Noise, Dust and Emission Control

The contractor will at all times adhere to the HRM Noise Bylaw (N-200) unless approved under HRM exemption process. No work will take place on the project site outside those hours identified in section 2 of this report, unless HRM grants an exception.

Dust mitigation for this project will be achieved using rock pads for trucks exiting the site. A water truck and sweeper truck will also be utilized to help prevent dust from becoming airborne and, when required, calcium may need to be used to mitigate dust migration. Additionally, mesh on the inside of the fencing will help to contain any airborne dust inside the site.

Breaking of rock may occur and rock faces cleared to form a wall. Mesh will be used on the inside of all construction fencing to mitigate dust control.

All construction vehicles will be required to use the loading area for parking and idling to keep exhaust emissions within the construction zone. Vehicles will be staged so that idling will not occur for more than 3 minutes at a time.

As indicated above, all work shall be completed in accordance with the HRM Noise By-Law.

7.8: Rodent Control

Rodent movement increases during construction activities. The owner has engaged a rodent control company, to utilize the established Rodent Control Plan (RCP) to help mitigate rodent movement prior to and during site demolition, excavation and building construction. The RCP applies to all project phases with the goal of preventing movement of rodents off-site. The RCP will consist of a baiting and monitoring program. Bait stations (traps) will be placed as outlined in the NPMA Pest Management Standards for Food Processing & Handling Facilities.

The RCP was engaged two weeks prior to the commencement of site demolition to help to lower the number of active rodents in the project area. Bait stations positioned along existing buildings and fence lines prior to excavation. Bait stations positioned along the edges of the project and secured in place using wooden stakes (for open sodded and dirt locations), weighted patio stones (behind walls and on paved areas), and zip-ties (fixed to fences) as per typical industry standards.

Refer to the appendix for a copy of the Rodent Control Plan.

Section 8: Site Protection & Hoarding

8.1: Barriers & Fences

The encroachment will be delineated with a mix depending on the street and proximity to street trees. A combination of rigid construction fencing and interlocking F-type concrete jersey barriers complete with plywood fencing with a total height (concrete barrier and fencing structure) being 1.8m or 6ft as per the noted administrative order. This fencing will be open rigid fence or covered with plywood of high quality which will extend a minimum 3m from the public right-of-way. This screening is described in the appendix and will block passersby or tourists view of the construction site. Throughout the project, fencing will be situated to not obstruct vehicle sight lines. In addition, the adjacent street tree fronting Pepperell Street will be protected as per HRM's tree protection details with orange snow fencing delineating the existing tree lawn between the sidewalk and street curb.

Along the private sidelines where vehicular traffic and non-vehicular traffic is present, the hoarding will be delineated by a combination of concrete waste blocks with plywood fencing mounted on top and rigid fencing being 1.8m or 6ft as per the noted administrative order and weighted modular 1.5m (5ft) high fencing or existing fencing where it is at least 1.5m tall. All fencing will have opaque dust control mesh and must be anchored down to prevent unintentional movement or overturning due to snow or wind loads.

The F-type barriers and fencing that define the encroachment will adhere to the Encroachment Plan which is to scale includes dimensions and can be found in the appendix. These areas can be measured for the administering of applicable fees. Encroachment areas and fees will be based on the areas within the public right-of-way enclosed by the barriers and fencing.

Installation of F-Type concrete barriers, concrete waste blocks, fencing and covering will take place during regular working hours as noted above. This work will be scheduled by the contractor after the HRM's pre-construction meeting has been held. HRM will coordinate this pre-construction meeting; the developer, contractor and traffic control company will attend this site meeting. During the process of erecting and tearing down the traffic barriers, fencing and opaque covering defining the encroachment, traffic control elements will be implemented as per the Traffic Control Plan(s) in the appendix. All work and any traffic interruptions will be coordinated by the contractor who will notify HRM a minimum of 5 business days before work is scheduled to begin.

It is noted that surplus fencing must be stored and installed from private property when relocated for deliveries and be routinely re-established to keep the site secure. Surplus fencing cannot be stored within HRM's right-of-way.

8.2: Snow removal

The developer will be responsible to remove snow and ice as required to ensure that emergency access is maintained to the project site, this includes fire hydrants. The contractor will not dump snow or ice onto adjacent property and will truck snow off site as required to prevent the unsafe build-up of snow piles.

The contractor will clear snow from outside the jersey barriers to keep the edge of the vehicle travel lane clear of snow and ice build up on Quinpool and Pepperell and fencing along the Quinpool and Pepperell.

8.3: Gate Access and Egress

The site will be accessible through gates. These gates are the only locations that will receive equipment/materials during construction, gates will remain closed and will be locked at all times after work hours. In cases of emergencies, on-site workers will exit the project site through these gates. These gates will remain unlocked at all times when workers are on site in case of emergency allowing unrestricted emergency response units access to the site.

Construction access gates are planned to be stationed off Quinpool Road at the project compound along the street line (phase 1) and behind the curb line on Pepperell at the hoarded area and proposed driveway (phase 2) to facilitate deliveries. Gates are to swing into site, remain closed when not in use and locked after hours. The phase 1 encroachment is planned to have one (1) gate and phase 2 will have two (2) gates.

Any existing fire hydrants located adjacent to the site will remain protected from construction activities. These fire hydrants, along with the existing fire department connections will be accessible to firefighters throughout all phases of the project. Adjacent existing hydrants and fire department connections are not anticipated to be affected by construction.

8.4: Hoarding Aesthetics

The site hoarding will resemble that shown in the appendix; encroachment fee reductions are not anticipated however may be revisited as construction progresses. The application for reduction can be applied for after the project is started, and CMP fencing is erected; signage samples shall be submitted to HRM with the application for reduction.

8.5: Sight Lines

Rigid fencing and signage will be installed as per the CMP drawings such that vehicle sight lines are maintained around corners, particularly at driveway access points and existing intersections.

8.6: Project Information and Contacts

To encourage communication between the project team and the public, contact information will be provided on Project Information Boards; these will be posted prominently around the project site on the fencing; refer to the appendix for a copy of the Project Information Board and the Encroachment Plan for the planned locations. Refer to the signage specification within the appendix describing the required size, materials, mounting hardware, etc. of these signs.

Section 9: Lifting, Hoisting, and Crane Operations

9.1: Crane Use Overview

This project will incorporate a tower crane, the crane will be stationed within the project site and will be operated under the direct supervision of a licensed crane operator employed by the formwork contractor. The approximate location of the site's tower crane is shown in the appendix.

It is anticipated that tower crane assembly and disassembly will be stationed within the hoarded area off Pepperell Street on private property.

The crane swing will extend over neighbouring properties as shown in the Crane Swing Diagrams included in the appendix. The developer will notify adjacent property owners prior to extending the crane over their properties. Refer to the appendix for crane information.

Depending on the stage of construction, concrete or transport trucks will be stationed within the hoarded area or private property during concrete operations. (See concrete delivery schematic within the appendix).

If lifting operations are required over the public realm, this area will be closed to access. In all cases of lifting, extreme care will be used to ensure public and worker safety.

9.2: Transport Canada and Nav Canada Regulations

There are two registered aerodromes in the Halifax region; Halifax International Airport and Canadian Forces Base Shearwater Airfield. According to Transport Canada regulations, the project site is outside of the lands to which regulations for these two aerodromes apply.

9.3: Aerodromes

There are several heliport approaches in the Halifax region; both Emergency Hospitals (QEII and IWK) as well as Point Pleasant Park. Given the location of the project site relative to these various approaches we understand Transport Canada notice does not apply.

Section 10: On-Site Safety and Security

10.1: Site Safety and Security Overview

The contractor will adhere to all Occupational Health & Safety requirements throughout the completion of this project. At a minimum, the following safety protocols will be utilized to further enhance site safety and security:

- a) All workers will be required to have proof of up-to-date safety training;
- a) Personal protective equipment (PPE) will be required for all personnel on site;
- b) Adequate signage will be placed outside the hoarding, which will warn of hazards that may exist;

- c) Gates will be locked and the perimeter fencing secured to provide security against public access during off work hours and will be monitored during operation;
- d) Hoarding will clearly state “No Trespassing – Construction Personnel Only” & PPE requirements will be clearly identified (e.g., “Hard Hats and Safety Footwear Must Be Worn Beyond This Point”);
- e) Regular safety inspections will be conducted to ensure suitability of hoarding and other safety devices;
- f) Emergency contact information to be prominently posted as per the Project Information Board.

10.2: Material Handling: Loading, Unloading, Delivery and Storage

The contractor will adhere to the procedures stipulated in the Haul Route Plan for delivery of materials. Delivery vehicles will use the designated gates for entry and exit. Timing of deliveries will be coordinated to have the least possible negative impact on regular traffic. The staging and delivery area will be coordinated by the delivery companies and site personnel, concrete and material delivery trucks will be housed within the hoarded area or private property accessed from Pepperell Street.

10.3: Emergency Access & Egress

The site will be accessible through gates to facilitate construction vehicle access. In cases of emergencies, on-site workers will exit the project site through these gates. These gates will remain closed but unlocked at all times when workers are on site in case of emergency allowing unrestricted emergency response units access to the site. Gates will be locked and secured afterhours to provide security against public access during off work hour. Emergency contact information will be posted on project information boards surrounding the site, refer to the CMP plan for details.

Gates are to remain closed at all times unless being used for deliveries to maintain a controlled access site preventing access by the general public to the construction site.

10.4: Security Site Lighting

Security site lighting is not anticipated for this project.

10.5: Smoking Areas

On site smoking areas will not be provided as this will be a smoke-free site.

10.6: Fire Suppression Systems

There are two (2) existing fire hydrants adjacent to the project site. One (1) along Quinpool Road stationed behind the curb opposite the project site and one (1) along Pepperell Street directly fronting the project site; that will remain outside the project limits. Additionally, any existing fire department connections (FDC) adjacent to the site will remain outside the project area and distanced from construction activities. Fire hydrants, along with any existing FDCs will be accessible to firefighters throughout all phases of the project.

There are no proposed fire department connections at this stage of the project. These are not available for fire department use until after the water supply lines have been installed, tested and commissioned by the water commission, similar with the fire suppression system. This system will not be active until after the building is near complete and the encroachment fencing has been removed.

Section 11: Pre-Construction Consultation & Meeting

11.1: Pre-CMP Community Consultation

Due to the current pandemic, the developer will forego the community consultation meeting. A construction notification letter will be delivered to the properties neighbouring the construction site as well as HRM staff, notifying them of the expected work with contact information for questions and feedback. As part of this notification the surrounding community and businesses will be offered to sign up for a monthly construction project notification from the development. It is understood, HRM requires a confirmation letter from the applicant confirming delivery of notification letters to affected residents. A map indicating these properties has been included in the appendix.

11.2: Project Information and Contacts

To encourage communication between the project team and the public, contact information will be provided on Project Information Boards; these will be posted prominently around the project site on the fencing; refer to the appendix for a copy of the Project Information Board and the CMP Plan for the planned locations. Information on signage size and materials is outlined in the appendix.

11.3: Preconstruction Meeting

Prior to construction the developer, contractor and traffic control company will attend a pre-construction meeting with HRM staff to review the CMP document on site. HRM's engineering technician will confirm the date and time of this meeting; and may wish to waive the requirement.

11.4: Construction Notification

Approximately five (5) business days prior to the encroachment, an additional notification will be circulated to the neighbouring properties, notifying them that work is starting on site.

Section 12: Summary

This construction management plan was prepared with the goal to minimize negative impacts to the community, pedestrians, and traffic throughout the scope of this project. This plan will be used as a minimum standard and any further safety protection required or methods to provide a more positive environment will be used throughout construction work as necessary.

Should you have any questions or comments related to this document, please contact SDMM. For all construction-related inquiries, please contact the developer, contractor, or traffic control service provider.

Regards,



Servant, Dunbrack, McKenzie & MacDonald Ltd.

Geoff MacLean, P.Eng.
Project Engineer

Z:\SDMM\37000-37999\37750\37776\CMP\IFR\6324-6330 Quinpool Rd - CMP (IFR) - 37776.docx

APPENDIX

Appendix A – Encroachment Plan



LEGEND

EXISTING	PROPOSED
25.0	25.0
CONTOUR LINE	CONTOUR LINE
CONCRETE STOP/GATE/BUTTERFLY VALVE	CONCRETE STOP/GATE/BUTTERFLY VALVE
FIRE HYDRANT	FIRE HYDRANT
CONCRETE THRUST BLOCK	CONCRETE THRUST BLOCK
SIAMSE CONNECTION	SIAMSE CONNECTION
CATCH BASIN/PIT	CATCH BASIN/PIT
CULVERT	CULVERT
ROCK LINING/DAM	ROCK LINING/DAM
ROCK WALL/RETAINING WALL	ROCK WALL/RETAINING WALL
POWER POLE & ANCHOR/LIGHT STANDARD	POWER POLE & ANCHOR/LIGHT STANDARD
TREE	TREE
STREET SIGN/PARKING METER	STREET SIGN/PARKING METER
ELEVATION/GRADE	ELEVATION/GRADE
TEST PIT	TEST PIT
DRAINAGE/SWALE FLOW DIRECTION	DRAINAGE/SWALE FLOW DIRECTION
WATER MAIN/SERVICE	WATER MAIN/SERVICE
SANITARY MANHOLE & PIPE	SANITARY MANHOLE & PIPE
STORM MANHOLE & PIPE	STORM MANHOLE & PIPE
COMBINED PIPE	COMBINED PIPE
GAS LINE	GAS LINE
100YR. FLOOD LIMIT	100YR. FLOOD LIMIT
GUARD RAIL	GUARD RAIL
UNDERGROUND CONDUIT	UNDERGROUND CONDUIT
OVERHEAD WIRES	OVERHEAD WIRES
PROPERTY LINE/BOUNDARY	PROPERTY LINE/BOUNDARY
FENCE	FENCE
BUILDING	BUILDING
TOP OF SLOPE	TOP OF SLOPE
TOE OF SLOPE	TOE OF SLOPE
TREELINE	TREELINE
LIMITS OF DISTURBANCE	LIMITS OF DISTURBANCE
TACTILE PEDESTRIAN PLATES	TACTILE PEDESTRIAN PLATES
PROJECT SAFETY SIGNAGE	PROJECT SAFETY SIGNAGE
ORANGE SAWHORSE BARRICADE	ORANGE SAWHORSE BARRICADE

NOTES

- THIS PLAN IS IN METRIC.
- EXISTING CONDITIONS WITH APPROXIMATE LOCATIONS ARE BASED ON GOOGLE AERIAL IMAGERY AS THIS HAS NOT BEEN FIELD SURVEYED; DIMENSIONS MAY VARY AND SHALL BE CONFIRMED BY CONTRACTOR BEFORE PROCEEDING WITH CONSTRUCTION.

0	23/05/15	ISSUED FOR REVIEW	
No.	YY/MM/DD	Revision Description	Appr'd






SDMM
 Servant, Dunbrack, McKenzie & MacDonald Ltd.
 NOVA SCOTIA LAND SURVEYORS & CONSULTING ENGINEERS
 36 GRAND CRESCENT
 BERTS LAKE BUSINESS PARK
 HALIFAX, NS B3S 1G6
 PHONE: (902) 455-1537
 FAX: (902) 455-9479
 WEB: www.sdmm.ca

PROPOSED MULTI-USE BUILDING
 6324 & 6330 QUINPOOL ROAD
 HALIFAX, NOVA SCOTIA

PHASE 1 - DEMOLITION ENCROACHMENT PLAN

Date	May 15, 2023	Drawn	D. ANDERSON	Project No.	FILE NO. 1-1-214 (37776)
Scale	1:200	Engineer	G. MACLEAN	Plan No.	
Reference	--	Approved	G. MACLEAN	Drawing Name	R1-A
Surveyed	D. DAVISON/SDMM	Sheet			





EXISTING		PROPOSED	
25.0	CONTOUR LINE	25.0	CONTOUR LINE
⊙/⊙BF	CURB STOP/GATE/BUTTERFLY VALVE	⊙/⊙BF	CURB STOP/GATE/BUTTERFLY VALVE
⊙	FIRE HYDRANT	⊙	FIRE HYDRANT
⊙	CONCRETE THRUST BLOCK	⊙	CONCRETE THRUST BLOCK
⊙	SIAMSESE CONNECTION	⊙	SIAMSESE CONNECTION
⊙	CATCH BASIN/PIT	⊙	CATCH BASIN/PIT
⊙	CULVERT	⊙	CULVERT
⊙	ROCK LINING/DAM	⊙	ROCK LINING/DAM
⊙	ROCK WALL/RETAINING WALL	⊙	ROCK WALL/RETAINING WALL
⊙	POWER POLE & ANCHOR/LIGHT STANDARD	⊙	POWER POLE & ANCHOR/LIGHT STANDARD
⊙	TREE	⊙	TREE
⊙	STREET SIGN/PARKING METER	⊙	STREET SIGN/PARKING METER
⊙	ELEVATION/GRADE	125.00	ELEVATION/GRADE
⊙	TEST PIT	⊙	TEST PIT
⊙	DRAINAGE/SWALE FLOW DIRECTION	⊙	DRAINAGE/SWALE FLOW DIRECTION
⊙	WATER MAIN/SERVICE	⊙	WATER MAIN/SERVICE
⊙	SANITARY MANHOLE & PIPE	⊙	SANITARY MANHOLE & PIPE
⊙	STORM MANHOLE & PIPE	⊙	STORM MANHOLE & PIPE
⊙	COMBINED PIPE	⊙	COMBINED PIPE
⊙	GAS LINE	⊙	GAS LINE
⊙	100YR. FLOOD LIMIT	⊙	100YR. FLOOD LIMIT
⊙	GUARD RAIL	⊙	GUARD RAIL
⊙	UNDERGROUND CONDUIT	⊙	UNDERGROUND CONDUIT
⊙	OVERHEAD WIRES	⊙	OVERHEAD WIRES
⊙	PROPERTY LINE/BOUNDARY	⊙	PROPERTY LINE/BOUNDARY
⊙	FENCE	⊙	FENCE
⊙	BUILDING	⊙	BUILDING
⊙	TOP OF SLOPE	⊙	TOP OF SLOPE
⊙	TOE OF SLOPE	⊙	TOE OF SLOPE
⊙	TREELINE	⊙	TREELINE
⊙	LIMITS OF DISTURBANCE	⊙	LIMITS OF DISTURBANCE
⊙	TACTILE PEDESTRIAN PLATES	⊙	TACTILE PEDESTRIAN PLATES
⊙	PROJECT SAFETY SIGNAGE	⊙	PROJECT SAFETY SIGNAGE
⊙	ORANGE SAWHORSE BARRICADE	⊙	ORANGE SAWHORSE BARRICADE

NOTES

- THIS PLAN IS IN METRIC.
- EXISTING CONDITIONS WITH APPROXIMATE LOCATIONS ARE BASED ON GOOGLE AERIAL IMAGERY AS SITE HAS NOT BEEN FIELD SURVEYED; DIMENSIONS MAY VARY AND SHALL BE CONFIRMED BY CONTRACTOR BEFORE PROCEEDING WITH CONSTRUCTION.

0	23/05/15	ISSUED FOR REVIEW	
No.	YY/MM/DD	Revision Description	Appr'd

SDMM
Servant, Dunbrack, McKenzie & MacDonald Ltd.
NOVA SCOTIA LAND SURVEYORS & CONSULTING ENGINEERS


36 QUINN CRESSENT
BIFTERS LAKE BUSINESS PARK
HALIFAX, NS B3S 1G6

PHONE: (902) 455-1537
FAX: (902) 455-9479
WEB: www.sdmm.co

PROPOSED MULTI-USE BUILDING
6324 & 6330 QUINPOOL ROAD
HALIFAX, NOVA SCOTIA

PHASE 2 - EXCAVATION AND CONSTRUCTION ENCROACHMENT PLAN

Date	May 15, 2023	Drawn	D. ANDERSON	Project No.	FILE NO. 1-1-214 (37776)
Scale	1:200	Engineer	G. MACLEAN	Plan No.	
Reference		Approved	G. MACLEAN	Drawing Name	R1-B
Surveyed	D. DAVISON/SDMM	Sheet			




Appendix B – Traffic Control Plans TCP

Phase 1 Encroachment Signage Plan



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Off Shoulder Work Area Requires No Signage but TC-54 added

Legend	
	Gate
	Perimeter Fencing




Manifest	
1 x	TC-54L TC-54L
1 x	TC-54R TC-54R

Phase 2 Encroachment Signage Plan




Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Off Shoulder Work Area Requires No Signage.
 However, as the lanes diverge some signs warning drivers of the maneuver should be installed

Legend	
	Barrel
	Gate
	Jersey
	Snow Fencing
	Work Area



Phase 2 Line Painting Plan 1




Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contractor: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Application Guides A68 and A63L
 Line Painting Plan 1
 Crossing lines at Harvard St to be ground off and all signage regarding the crosswalk must be covered or removed

Legend

- Barrel
- ▲ Cone
- ✦ Gate
- Work Area

Manifest

- 93 x Cone
- 23 x Barrel
- 18 x TC-171 TC-171(NS) Speed Fines Double in Work Areas
- 13 x TC-2 TC-2
- 13 x TC-4 TC-4
- 6 x TC-103 (NS) TC-103
- 5 x RB-25
- 3 x TC-6 TC-6
- 2 x RB-31
- 2 x TC-1 TC-1
- 2 x TC-5R TC-5R
- 1 x TC-5L TC-5L
- 1 x TC-5LA (NS) TC-5LA
- 1 x TC-5RA (NS) TC-5RA





Phase 2 Line Painting Plan 2

Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
Contractor: SDMM Contact: Geoff MacLean, 902-789-6374

Comments:

Not to Scale

Application Guides A68 and A63L


Line Painting Plan 1

Crossing lines at Harvard St to be ground off and all signage regarding the crosswalk must be covered or removed

Legend

- Barrel
- ▲ Cone
- ✦ Gate
- Jersey
- Snow Fencing
- Work Area

Manifest
88 x Cone
24 x Barrel
21 x TC-171 TC-171(NS) Speed Fines Double in Work Areas
13 x TC-2 TC-2
13 x TC-4 TC-4
6 x TC-103 (NS) TC-103
5 x RB-25
3 x TC-6 TC-6
2 x RB-31
2 x TC-1 TC-1
2 x TC-5R TC-5R
1 x TC-5L TC-5L
1 x TC-5LA (NS) TC-5LA
1 x TC-5RA (NS) TC-5RA



Quinpool Rd Barrier Installation and Removal Plan




Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contror: SDMM Contact: Geoff MacLean, 902-789-8374
 Comments:
 Not to Scale
 Application Guides A68 and A63L
 Barrier Installation and Removal Plan
 See Phase 1 PMP for sidewalk closure details

Legend

- Barrel
- ▲ Cone
- ⚡ Gate
- Jersey
- Snow Fencing
- Work Area

- Manifest**
- 88 x Cone
 - 24 x Barrel
 - 21 x TC-171 TC-171(NS) Speed Fines Double in Work Areas
 - 13 x TC-2 TC-2
 - 13 x TC-4 TC-4
 - 6 x TC-103 (NS) TC-103
 - 5 x RB-25
 - 3 x TC-6 TC-6
 - 2 x RB-31
 - 2 x TC-1 TC-1
 - 2 x TC-5R TC-5R
 - 1 x TC-5L TC-5L
 - 1 x TC-5LA (NS) TC-5LA
 - 1 x TC-5RA (NS) TC-5RA



Quinpool Rd Curb and Sidewalk Renewal Plan




Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Application guide A63R
 Curb and Sidewalk Renewal Plan
 See Phase 1 PMP for sidewalk closure details


Legend

- Barrel
- ▲ Cone
- ✦ Gate
- Work Area

- Manifest**
- 19 x Cone
 - 12 x TC-171 TC-171(NS) Speed Fines Double in Work Areas
 - 8 x TC-2 TC-2
 - 8 x TC-4 TC-4
 - 7 x Barrel
 - 4 x TC-5R TC-5R
 - 1 x RB-31
 - 1 x TC-1 TC-1
 - 1 x TC-5RA (NS) TC-5RA
 - 1 x TC-6 TC-6



Pepperell St Barrier Installation and Removal Plan




Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
Contractor: SDMM Contact: Geoff MacLean, 902-789-6374

Comments:

Not to Scale
Application Guide C112
Barrier Installation and Removal Plan
See Pepperell St PMP for sidewalk closure details

Legend

- Barrel
- ▲ Cone
- ⚡ Gate
- ▬ Jersey
- Snow Fencing
- Work Area



- Manifest**
- 24 x Cone
 - 12 x TC-171 TC-171(NS) Speed Fines Double in Work Areas
 - 7 x TC-2 TC-2
 - 7 x TC-21 TC-21
 - 6 x TC-4 TC-4
 - 1 x Barrel


Crane Installation and Removal Plan



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Crane Installation and Removal Plan
 Application Guide C114
 See Pepperell St PMP for sidewalk closure details

Legend

- Barrel
- Gate
- Jersey
- Snow Fencing
- Work Area



Manifest	
21 x	Barrel
16 x	TC-171 TC-171(NS) Speed Fines Double in Work Areas
13 x	TC-10 TC-10
8 x	TC-2 TC-2
7 x	TC-4 TC-4
3 x	TC-64D TC-64D

Service Laterals Installation and Decommissioning Plan




Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
Contrator: SDMM Contact: Geoff MacLean, 902-789-6374

Comments:
Not to Scale
Application Guide C114
Service Laterals Installation and Decommissioning Plan
See Pepperell St PMP for sidewalk closure details

Legend

- Barrel
- Gate
- Jersey
- Snow Fencing
- Work Area



Manifest

- 21 x Barrel
- 15 x TC-171 TC-171(NS) Speed Fines Double in Work Areas
- 13 x TC-10 TC-10
- 8 x TC-2 TC-2
- 7 x TC-4 TC-4
- 3 x TC-64D TC-64D


Pepperell St General Traffic Control Plan



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Application Guide C112
 General Traffic Control Plan
 Use this plan for all aspects of construction that do not require a street closure
 See Pepperell St PMP for sidewalk closure details

Legend

- Barrel
- ▲ Cone
- ⚡ Gate
- ▬ Jersey
- Snow Fencing
- Work Area



Manifest

- 24 x Cone
- 12 x TC-171 TC-171(NS) Speed Fines Double in Work Areas
- 7 x TC-2 TC-2
- 7 x TC-21 TC-21
- 6 x TC-4 TC-4
- 1 x Barrel

Appendix C – Haul Route Plan


Haul Route Plan Phase 1



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
Contrator: SDMM Contact: Geoff MacLean, 902-789-6374

Comments:

Not to Scale
Haul Route Plan Phase 1
Inbound via Quinpool Rd
Outbound via Quinpool Rd to Cogswell St to north Park St to Cunard St to Chebucto Rd



Legend	
	Haul Route Inbound
	Haul Route Outbound


Haul Route Plan Phase 2



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
Contrator: SDMM Contact: Geoff MacLean, 902-789-6374

Comments:

Not to Scale
Haul Route Plan Phase 2
Inbound via Quinpool Rd to Preston St to Pepperell St to site
Outbound via Pepperell St to Oxford St to Quinpool St



Legend	
	Haul Route Inbound
	Haul Route Outbound


Appendix D – Pedestrian Management Plan (PMP)

Quinpool Rd Phase 1 Pedestrian Management Plan



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Phase 1 Pedestrian Management Plan
 For short duration closure of sidewalk

Legend	
	Area of Sidewalk Closure
	Gate
	Pedestrian Route




Quinpool Rd Phase 2 Pedestrian Management Plan



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
Comments:
Not to Scale
Phase 2 Pedestrian Management Plan
Long duration closure of sidewalk with installation of temporary walkway



Legend	
	Gate
	Jersey
	Pedestrian Route
	Snow Fencing
	Work Area



Phase 2 Pepperell St PMP



Date: 2023-05-24 Author: Norman Bussmann, TWS, Frontline Traffic Services, 902-817-3364 Project: 6324 and 6330 Quinpool Rd
 Contrator: SDMM Contact: Geoff MacLean, 902-789-6374
 Comments:
 Not to Scale
 Pedestrian Management Plan for Pepperell St
 Long Duration Closure of Sidewalk on Pepperell St


Legend	
	Barrel
	Gate
	Jersey
	Pedestrian Route
	Snow Fencing
	Work Area




Appendix E – Barrier, Waste Blocks, Fence & Gates Information

Sample Barrier & Fence Details







1 F TYPE BARRIER WITH PLYWOOD
SKH-04.5 SCALE: 1:10




2 GATE POST CONNECTION TO F TYPE BARRIER
SKH-04.5 SCALE: 1:1



3 TYPICAL F TYPE BARRIER
SKH-04.5 SCALE: 1:1

Sample Gate Detail




DRAWING TITLE Temporary Construction Gate			
PROJECT TITLE 6345 Coburg Road , Halifax			
SCALE N.T.S.	DATE MAY 23, 2018	DRAWN BY R.M.	CHECKED BY R.M.
EASTERN FENCE ERECTORS		PROJECT NO. UG281-001	
NEW BRUNSWICK WIRE FENCE CO. LTD			

Appendix F – Hoarding Information

Opaque construction hoarding material shall covering and be adequately secured to the rigid fencing that outlines the encroachment area. This covering shall be continuous such that it prevents passersby or tourist from seeing through the fencing and gates to the active construction site.

The developer plans to utilize wooden fencing mounted atop F-type concrete jersey barriers.



1
SKH-04.5

F TYPE BARRIER WITH PLYWOOD
SCALE: 1:10

Appendix G – Project Information Board



November 2023 – January 2026

**PROPOSED QUINPOOL & PEPPERELL
RESIDENTIAL DEVELOPMENT**

9 Storey – Mixed Use Building

154 Residential Units including 4
Premium Townhouse Units

Ground Level Commercial Space
Fronting Quinpool Road

2 Levels Underground Parking

2- Level 9 Roof Top Penthouse Units
with Rooftop Terraces

Mixture of 1-3 Bedroom + Den Units

Developer:

Dexel Developments Limited
1245 Barrington Street, Halifax, NS, B3J 1Y2

Construction Manager:

Dexel Developments Limited
1245 Barrington Street, Halifax, NS, B3J 1Y2

24 Hour Contact:

Thomas Heighton – (902) 830-3070

Contractor:

Atlantic Road Construction and Paving
6 Belmont Avenue, P.O. Box 89
Eastern Passage, NS, B3G 1M7

Contact:

Greg MacDonald – (902) 830-6411

Traffic Control:

Frontline Traffic Services
6 Belmont Avenue, P.O. Box 89,
Eastern Passage, NS, B3G 1M7

Contact:

Phil Pruneau – (902) 818-5548

Rodent Control Company:

Rentokil Pest Control
51 Duke Street, Bedford, Bedford, NS

Appendix H – Project Safety Signage

Sample Safety Signage

DEXEL
SITE OFFICE
6021
Shirley St.



NOTICE
HARD HATS AND SAFETY BOOTS
MUST BE WORN AT ALL TIMES



DEXEL

ALL VISITORS MUST REPORT TO OFFICE

MUSTER
POINT
#1

DEXEL

MUSTER
POINT
#2

DEXEL

NOTICE



24HR VIDEO
SURVEILLANCE

DEXEL



NO IDLING
TURN OFF
YOUR ENGINE

DEXEL

WARNING
CONSTRUCTION
AREA

DEXEL

DEXEL
CONSTRUCTION SITE

Email: info@dexel.ca
24hr Emergency Contact:
902-446-9916



Site Address
6030
Pepperell St.

DEXEL

SITE OFFICE
LOCATED AT REAR



DEXEL

Appendix I – Project Signage Specifications

Signage Specifications: Project Signage shall;

- Be constructed of weatherproof material (corrugated plastic)
- Have high visibility contrasting colours (dark letters on white background)
- Incorporate appropriate font types (mix of upper and lower-case lettering)
- Incorporate appropriate font sizes (16mm – 51mm) such that the signage is readable from a distance (16-20m)
- Size of signage will be poster size (600mm x 900mm) or larger; to allow community members to see and read the information from a distance
- Signage may incorporate plastic grommets positioned every 300mm around the perimeter of the signage to ensure a secure signage installation
- Signage will be installed/anchored to project fencing using plastic zip-ties
- Signage will be positioned along the project site as per the encroachment plan
- Signage shall not impede traffic of pedestrian sight lines
- **Signage shall be placed on site 10 days prior to the start of the noted construction activity to ensure the passing public has had adequate time to review, adjust their travel patterns, usage of streets and or can be considered 'informed'.**

Samples



Appendix J – Sample Traffic Notification Letter



Proposed Mixed Use Building – Quinpool Road

DRAFT NOTIFICATION LETTER

Dexel Developments Limited

1245 Barrington Street
Halifax, NS, B3J 1Y2
Phone: (902) 446-9916

Date

NOTIFICATION OF TRAFFIC DISRUPTION: STREET NAME, HALIFAX, NOVA SCOTIA

This is to inform you that the to facilitate operations in association with the Multi-Unit Residential building construction work, traffic disruptions will occur on or about DATE with an anticipated duration of approximately TIME. The street will be reduced(?) to one lane of vehicular traffic during this time.

Should you have any questions or concerns please feel free to contact the below:

CONTACT INFORMATION

General Contractor:

Atlantic Road Construction and Paving

6 Belmont Avenue, P.O. Box 89
Eastern Passage, NS, B3G 1M7
Phone: (902) 830-6411

Should any questions arise, please feel free to contact the undersigned.

Yours Truly,

Atlantic Road Construction and Paving

Greg MacDonald
Project Manager

Appendix K – Vehicular and Pedestrian Hazard Assessment

Project

Date:

Location:


VEHICULAR & PEDESTRIAN HAZARD ASSESSMENT

No.	Hazard:	Project Phase:	Vehicular Impacts:	Mitigation Methods:	Pedestrian Impacts:	Mitigation Methods:
1	Building Demolition	Demolition	Debris may fall off building, damaging vehicles.	Spotters to be present to ensure vehicles temporarily do not park adjacent to site during front wall tear down.	Debris may fall off building, injuring pedestrians.	Temporarily close sidewalks adjacent to site, moving pedestrians to opposite side of street.
2	Excavation	Excavation	Vehicles may enter project site and fall down excavation. Vehicle weight may surcharge excavation, causing excavation wall failure.	Place concrete barriers along travel ways. Concrete barriers and existing curbs to prevent vehicle entry. Close sidewalks & driveways adjacent to project site, moving vehicles farther away from excavation.	Pedestrians may enter project site and fall down excavation.	Place concrete barriers/rigid fencing around entire project site.
3	Rock Blasting	Excavation	Blasted rock projectiles may strike vehicles.	Close sidewalks & driveways adjacent to site, moving vehicles farther away from blasted rock.	Blasted rock projectiles may strike pedestrians.	Install solid plywood hoarding along rigid fence adjacent to blasting zone.
4	Construction Waste	All Phases	Vehicles may be struck by construction waste.	The contractor shall keep the project site and surrounding areas clean and free of construction debris.	Pedestrians may be struck by construction waste.	The contractor shall keep the project site and surrounding areas clean and free of construction debris.
5	Vehicular & Pedestrian Activities	All Phases	Drivers and pedestrians may become confused or impatient with construction activities. Pedestrians may walk in unmarked crosswalks or in vehicular travel areas. Drivers may fail to obey traffic signage.	Vehicular and pedestrian signage will be posted prominently around the project site to facilitate pedestrian movement. Notification will be sent prior to all traffic interruptions.	Drivers and pedestrians may become confused or impatient with construction activities. Pedestrians may walk in unmarked crosswalks or in vehicular travel areas. Drivers may fail to obey traffic signage.	Vehicular and pedestrian signage will be posted prominently around the project site to facilitate pedestrian movement. Notification will be sent prior to all traffic interruptions.
6	Heavy Machinery Operation	All Phases	Heavy machinery or vehicles may break down or overturn, damaging other vehicles.	The contractor shall maintain safe distances between vehicles and heavy machinery on-site. Concrete barriers will be installed to separate construction vehicles from public traffic.	Heavy machinery or vehicles may break down or overturn, injuring pedestrians.	The contractor shall maintain safe distances between pedestrians, vehicles, and heavy machinery. Rigid fences will be installed to separate construction vehicles from pedestrians.
			Heavy machinery or vehicles may overturn due to uneven terrain, damaging other vehicles.	The contractor shall maintain safe distances between vehicles and heavy machinery on-site and ensure travel routes are kept flat.	Heavy machinery or vehicles may overturn due to uneven terrain, injuring pedestrians. Pedestrians may walk on uneven terrain causing them to twist their ankles or fall.	The contractor shall maintain safe distances between pedestrians, vehicles, and heavy machinery and ensure travel routes are kept flat.
7	Construction Signage	All Phases	Construction signage may strike vehicular traffic.	Construction signage will be securely fixed to existing poles, temporary concrete sign bases, or rigid fences.	Pedestrians may walk into construction signage, including traffic signage, wayfinding signs, etc. may.	Signage will be angled in line with pedestrian routes and/or be placed at heights such that they do not pose a risk to pedestrians.
					Construction signage may strike pedestrians.	Construction signage will be securely fixed to existing poles, temporary concrete sign bases, or rigid fences.
8	Dangerous Materials	All Phases	Flammable, explosive, & hot materials may damage vehicles if not properly maintained & stored.	The contractor will use and store dangerous materials properly as per manufacturers' specifications.	Flammable, explosive, & hot materials may injure pedestrians if not properly maintained & stored.	The contractor will use and store dangerous materials properly as per manufacturers' specifications.
9	Hoisting Operations	Superstructure	Precast concrete panels and other items hoisted may fall from heights and damage vehicles.	Proper hoisting and lifting techniques will be used to ensure that materials do not fall from heights. F-Type concrete barriers will be installed such that loads are never suspended above the public realm.	Precast concrete panels and other items hoisted may fall from heights and injure pedestrians.	Proper hoisting and lifting techniques will be used to ensure that materials do not fall from heights. Pedestrians will be moved to opposite sides of street from the project site or onto temporary sidewalks such that loads are never suspended above the public realm.
10	Reinstatement of Public Infrastructure & Service Installation	Superstructure	Heavy equipment and hot concrete used during public infrastructure reinstatement and service installation may cause damage to vehicles.	The contractor shall maintain safe distances between vehicles and heavy machinery on-site. Concrete barriers will be installed to separate construction vehicles from public traffic during public infrastructure reinstatement and service installation.	Heavy equipment and hot concrete used during public infrastructure reinstatement may injure pedestrians.	The contractor shall maintain safe distances between pedestrians, vehicles, and heavy machinery.
11	Fallen debris	Superstructure	Debris may fall from upper stories of the new building causing damage to vehicles.	F-Type concrete barriers will be installed such that a safe distance is maintained between the building envelope and vehicular traffic.	Debris may fall from upper stories of the new building injuring pedestrians.	Construction of upper building levels will be set back from the property line/rigid fencing, this separating pedestrians from potential fallen debris.

Appendix L – Community Consultation Records

COMMUNITY CONSULTATION MAP OVERVIEW

Project – Quinpool & Pepperell Development - Residential



Notification Letter

Date:

6324 – 6330 Quinpool Road – Building Construction Information Meeting

Dear Neighbour,

As you may be aware, we are planning a multi residential and commercial building construction project to replace our current commercial building between Quinpool Road and Pepperell Street.

If you are interested in receiving more information about our construction plans, practices, schedule or to go over any questions you may have regarding construction of our new project please contact us to discuss. We would be happy to meet with you to discuss.

Thank you.


Lawen Group

1245 Barrington Street,

Halifax, NS

B3J 1Y2

Appendix M – HRM Tree Detail




PLAN

TABLE 1

TREE PROTECTION ZONE CALCULATION TABLE

TRUNK DIAMETER (DBH)	MINIMUM PROTECTION DISTANCE REQUIRED (MEASURE FROM THE OUTSIDE EDGE OF TREE TRUNK)
10 CM & UNDER	1.2 METERS
11 – 30 CM	2.0 METERS
31 – 40 CM	3.4 METERS
41 – 50 CM	4.6 METERS
51 – 60 CM	6.0 METERS
61 – 70 CM	7.0 METERS
71 – 80 CM	8.0 METERS
>80 CM	9.0 METERS

- NOTES:
1. WOOD POST: (MIN. 76mm WIDTH) INSTALLED TO A DEPTH OF 500mm. TOP AND BOTTOM RAIL: (MIN. 38 x 89mm CONSTRUCTION, MAX. SPAN 2.5m), CROSS BRACING AS REQUIRED.
 2. NO GROUND DISTURBANCE WITHIN 1.2 METER OF THE TREE TRUNK (I.E. POST INSTALLATION)
 3. POSTS SET BACK FROM SIDEWALK AND CURB: MIN 300mm
 4. FENCE MATERIAL: MINIMUM ORANGE BARRIER FENCE OR METAL CHAIN LINK FENCE
 5. ATTACH A SIGN ON TWO SIDES OF THE TREE "PROTECTION ZONE DO NOT REMOVE FENCE DURING CONSTRUCTION"



PROFILE


HALIFAX

STANDARD DETAIL

TREE PROTECTION ZONE & BARRIER

DATE:	REFERENCE	APPROVED
2021		
SCALE:		FIG No.:
NTS		HRM 140

Appendix N – Rodent Control Plan



LEGEND:

- PLACED SURVEY MARKER ●
- FOUND SURVEY MARKER ● Fd
- PLACED FOUND Fd
- WINNERS Wt
- UTILITY POLE/UNDERGROUND CONDUIT ● UG
- GUY WIRE ● GW
- OVERHEAD UTILITY LINES ———
- TOP OF SLOPE ———
- BOTTOM OF SLOPE ———
- MANHOLE ● MH
- CATCH BASIN ● CB
- MONITORING WELL ● MW
- WATER VALVE ● WV
- BOLLARD ● B
- SIGN ● S
- FIRE HYDRANT ● FH
- LIGHT STANDARD/ TRAFFIC LIGHT ● L
- SERVANT, DUNBRACK MCKENZIE & MACDONALD LIMITED ● SML
- THOMPSON CONN LIMITED ● T

Bait Station Legend

Pre - Demolition ●

Post - Demolition ●

Rodent Control Plan

Prepared for
Rentokil Atlantic
 902-835-2304
 51 Duke Street, Bedford, NS

NSRPN 204812
 N 4,944,946.510
 E 25,571,532.509
 NAD83(CRS) - 2010.0

Protecta®
EVO® **AMBUSH™**
 PATENT PENDING



THE MOST ADVANCED LOW-PROFILE BAIT STATION

PRODUCT FEATURES:

- ▶ Single locking mechanism for quick servicing
- ▶ Removable tray for easy cleaning
- ▶ Locking bait rods won't fall out during cleaning
- ▶ Dog & child tamper-resistant
- ▶ Can hold:
 - 4 - 1 oz. bait BLOX on 4 vertical rods
 - or -
 - T-Rex™ rat trap or Mini-Rex™ mouse trap
- ▶ Compatible with Sidekick® Load-N-Lock™ system



PRODUCT	CODE	DIMENSIONS (in)	CASE QTY
Protecta Evo Ambush	EA2000	8 1/2 x 10 1/4 x 4 1/4	6 Stations



More Than Meets The Eye

Madison, Wisconsin 53704 USA | Ph: (608) 241-0202 | Fax: (608) 241-9631

www.belllabs.com

ALL-WEATHER
BLOX™



CONTRAC®
ALL-WEATHER BLOX™

KILLS RATS, MICE & MEADOW VOLES*

Kills Warfarin Resistant Norway Rats

KEEP OUT OF REACH OF CHILDREN

CAUTION

See back panels for First Aid and additional precautionary statements.

ACTIVE INGREDIENT:

Bromadiolone (CAS #28772-56-7): 0.005%

OTHER INGREDIENTS†: 99.995%

†Contains Denatonium Benzoate TOTAL 100.000%

*Not permitted for use against the following species in California: Cotton rat, Eastern harvest mouse, Golden mouse, Polynesian rat, Meadow vole, White-throated woodrat, Southern plains woodrat, and Mexican woodrat.

NET WT:
18 lbs (8.2 kg)

FIRST AID

HAVE LABEL WITH YOU WHEN OBTAINING TREATMENT ADVICE

IF SWALLOWED:

- Call a poison control center, doctor, or 1-877-854-2494, or 1-800-858-7378** immediately for treatment advice.
- Have person sip a glass of water if able to swallow.
- Do not induce vomiting unless told to do so by the poison control center or doctor.

IF ON SKIN OR CLOTHING:

- Take off contaminated clothing. Rinse skin immediately with plenty of water for 15–20 minutes.
- Call a poison control center or doctor for treatment advice.

IF IN EYES:

- Hold eye open and rinse slowly and gently with water for 15–20 minutes.
- Remove contact lenses, if present, after the first 5 minutes, then continue rinsing eye.
- Call a poison control center, doctor, or 1-877-854-2494 immediately for treatment advice.

** Also call this number for information on health concerns and pesticide incidents.

NOTE TO PHYSICIAN

If swallowed or absorbed through the skin, this material may reduce the clotting ability of the blood and cause bleeding. If ingested, administer Vitamin K₁ intramuscularly or orally. Repeat as necessary based on monitoring of prothrombin times.

TREATMENT FOR PET POISONING

If animal eats bait, call veterinarian at once.

NOTE TO VETERINARIAN

Anticoagulant Bromadiolone: For animals ingesting bait and/or showing poisoning signs (bleeding or elevated prothrombin times), give Vitamin K₁. If needed, check prothrombin times every 3 days until values return to normal (up to 30 days). In severe cases, blood transfusions may be needed.

DIRECTIONS FOR USE

It is a violation of Federal law to use this product in a manner inconsistent with its labeling.

READ THIS LABEL: Read this entire label and follow all use directions and use precautions. Use only for sites, pests, and application methods described on this label.

IMPORTANT: Do not expose children, pets, or nontarget animals to rodenticides. To help to prevent exposure:

1. Store unused product out of reach of children and pets.
2. Apply bait in locations out of reach of children, pets, domestic animals and nontarget wildlife, or in tamper-resistant bait stations. These stations must be resistant to destruction by dogs and by children under six years of age, and must be used in a manner that prevents such children from reaching into bait compartments and obtaining bait. If bait can be shaken from bait stations when they are lifted, units must be secured or otherwise immobilized. Stronger bait stations are needed in areas open to hoofed livestock, raccoons, bears, or other potentially destructive animals, or in areas prone to vandalism.
3. Dispose of product container and unused, spoiled, or unconsumed bait as specified on this label.

Bait stations are mandatory for outdoor, above-ground use. Tamper-resistant bait stations must be used wherever children, pets, non-target mammals, or birds may have access to the bait placement location.

USE RESTRICTIONS: This product may only be used to control the following rodent pests in and around man-made structures: House mouse (*Mus musculus*), Norway rat (*Rattus norvegicus*), Roof rat (*Rattus rattus*), Cotton mouse (*Peromyscus gossypinus*), Cotton rat* (*Sigmodon hispidus*), Deer mouse (*Peromyscus maniculatus*), Eastern harvest mouse* (*Reithrodontomys humuli*), Golden mouse* (*Ochrotomys nuttalli*), Polynesian rat* (*Rattus exulans*), Meadow vole* (*Microtus pennsylvanicus*), White-footed mouse (*Peromyscus leucopus*), White-throated woodrat* (*Neotoma albigula*), Southern plains woodrat* (*Neotoma micropus*), and Mexican woodrat* (*Neotoma mexicana*). This product must be used in and within 100 feet of man-made structures constructed in a manner so as to be vulnerable to commensal rodent invasions and/or to harboring or attracting rodent infestations. Examples of such structures include homes and other permanent or temporary residences, food processing facilities, industrial and commercial buildings, trash receptacles, agricultural and public buildings, transport vehicles (ships, trains, aircraft), docks and port or terminal buildings and related structures around and associated with these sites. Fence and perimeter baiting, beyond 100 feet from a structure as defined above, is prohibited. This product must not be applied directly to food or feed crops.

587CB-9

CONTRAC®

ALL-WEATHER BLOX™

KILLS RATS, MICE, AND MEADOW VOLES*

Kills Warfarin Resistant Norway Rats

Norway rats, roof rats, and house mice may consume a lethal dose in one night's feeding with first dead rodents appearing four or five days after feeding begins.

ACTIVE INGREDIENT:

Bromadiolone (CAS #28772-56-7): 0.005%

OTHER INGREDIENTS: 99.995%

†Contains Denatonium Benzoate TOTAL 100.000%

KEEP OUT OF REACH OF CHILDREN CAUTION

See side panels for First Aid and additional precautionary statements.

STORAGE AND DISPOSAL

Do not contaminate water, food or feed by storage or disposal.

Pesticide Storage: Store only in original container in a cool, dry place inaccessible to children and pets. Keep containers closed and away from other chemicals.

Pesticide Disposal: Wastes resulting from the use of this product may be placed in trash or delivered to an approved waste disposal facility.

Container Handling: Nonrefillable container. Do not reuse or refill this container. [Plastic:] Offer for recycling or reconditioning; or puncture and dispose of in a sanitary landfill; or by incineration. In most states, burning is not allowed.

WARRANTY: To the extent consistent with applicable law, seller makes no warranty, expressed or implied, concerning the use of this product other than indicated on the label. Buyer assumes all risk of use and/or handling of this material when such use and/or handling is contrary to label instructions.

NET WEIGHT: 18 lbs (8.2 kg)

EPA REG. NO. 12455-79

EPA EST. NO. 12455-WI-1

Manufactured by:

**Bell**
LABORATORIES, INC.
3699 Kinsman Blvd.
Madison, WI 53704 U.S.A.
www.belllabs.com
MADE IN USA

DIRECTIONS FOR USE (Continued from other panel)

Burrow baiting with Contrac All-Weather Blox is prohibited.

Do not place near or inside ventilation duct openings. Do not contaminate water, food, feedstuffs, food or feed handling equipment, or milk or meat handling equipment or surfaces that come into direct contact with food. When used in USDA inspected facilities, this product must be applied in tamper-resistant bait stations. Do not broadcast bait. Do not use this product in sewers.

Do not sell this product in individual containers holding less than 16 pounds of bait.

SELECTION OF TREATMENT AREAS: Determine areas where rats, mice, or meadow voles* will most likely find and consume the bait. Generally, these areas are along walls, by gnawed openings, in corners and concealed places, between floors and walls, or in locations where rats, mice, or meadow voles*, or their signs have been seen. Protect bait from rain and snow. Remove as much alternative food as possible.

APPLICATION DIRECTIONS:

RATS: Place 3 to 16 bait blocks (at intervals of 15 to 30 feet) per placement in infested areas. Maintain an uninterrupted supply of fresh bait for at least 10 days or until signs of rat activity cease.

MICE AND MEADOW VOLES*: Place 1 block per placement. Space placements at 8- to 12-foot intervals in infested areas. Two blocks may be needed at points of very high activity. Maintain an uninterrupted supply of fresh bait for at least 15 days or until signs of mouse or meadow vole* activity cease.

FOLLOW-UP: Replace contaminated or spoiled bait immediately.

Wearing gloves, collect and dispose of all dead, exposed animals and leftover bait. To prevent reinfestation, limit sources of rodent food, water, and harborage as much as possible. If reinfestation does occur, repeat treatment. Where a continuous source of infestation is present, establish permanent bait stations and replenish as needed.

PRECAUTIONARY STATEMENTS

HAZARDS TO HUMANS AND DOMESTIC ANIMALS

CAUTION: Harmful if swallowed or absorbed through the skin. Keep away from children, domestic animals and pets. Do not get in eyes, on skin or on clothing.

All handlers (including applicators) must wear: shoes plus socks, and waterproof gloves. Any person who retrieves carcasses or unused bait following application of this product must wear gloves.

User Safety Requirements

Follow manufacturer's instruction for cleaning/maintaining PPE. If no such instructions for washables, use detergent and hot water. Keep and wash PPE separately from other laundry. Remove PPE immediately after handling this product. Wash the outside of gloves before removing. As soon as possible, wash hands thoroughly after applying bait and before eating, drinking, chewing gum, using tobacco or using the toilet and change into clean clothing.

ENVIRONMENTAL HAZARDS

This product is extremely toxic to fish, birds and other wildlife. Dogs and predatory and scavenging mammals and birds might be poisoned if they feed upon animals that have eaten this bait. Do not apply this product directly to water or to areas where surface water is present or to intertidal areas below the mean high water mark. Runoff also may be hazardous to aquatic organisms in water adjacent to treated areas. Do not contaminate water when disposing of equipment wash water or rinsate.

*Not permitted for use against the following species in California: Cotton rat, Eastern harvest mouse, Golden mouse, Polynesian rat, Meadow vole, White-throated woodrat, Southern plains woodrat, and Mexican woodrat.

Product Code: CB4051

090415/09-15





DETEX[®] BLOX with LUMITRACK

SAFETY DATA SHEET

ACCORDING TO REGULATION: OSHA
Hazard Communication Standard 29 CFR 1910.1200

DATE OF ISSUE:
January 2016

PREPARED BY:
CAR

SECTION 1. PRODUCT AND COMPANY IDENTIFICATION

Product Identifier: DETEX[®] BLOX with LUMITRACK
EPA Registration Number: NA
Relevant identified uses of the substance or mixture and uses advised against
Relevant identified uses: Activity Monitoring - Ready to use
Uses advised against: Use only for the purpose described above

MANUFACTURER/SUPPLIER:

Bell Laboratories, Inc.
3699 Kinsman Blvd.
Madison, WI 53704, USA
Email: sds@belllabs.com
Phone: 608-241-0202
Medical or Vet Emergency: 877-854-2494 or 952-852-4636
Spill or Transportation Emergency: 800-424-9300 (CHEMTREC)

SECTION 2. HAZARDS IDENTIFICATION

Classification according to Regulation OSHA 1910.1200(d): Not classified
Signal Word: None
See Section 15 for information on FIFRA applicable safety, health, and environmental classifications.

SECTION 3. COMPOSITION/INFORMATION ON INGREDIENTS

Component	CAS No.	% By weight
Inert and Non-Hazardous Ingredients (Unlisted components are non-hazardous)	Proprietary	100.00%

SECTION 4. FIRST AID MEASURES

Description of first aid measures
Ingestion: Non-Toxic
Inhalation: Not applicable.
Eye contact: Non-Toxic
Skin contact: Non-Toxic
Most important symptoms and effects, both acute and delayed
Non-Toxic
Advice to physician: Non-Toxic
Advice to Veterinarian: Non-Toxic

SECTION 5. FIRE-FIGHTING MEASURES

Extinguishing media
Suitable Extinguishing Media: water, foam or inert gas.
Unsuitable Extinguishing Media: None known.
Special hazards arising from the mixture: High temperature decomposition or burning in air can result in the formation of toxic gases, which may include carbon monoxide.
Advice for firefighters: Wear protective clothing and self-contained breathing apparatus.

SECTION 6. ACCIDENTAL RELEASE MEASURES

Personal precautions, protective equipment and emergency procedures: None. Non-Toxic
Environmental precautions: None. Non-Toxic
Methods and materials for containment and cleaning up
For Containment: None. Non-Toxic
For Cleaning Up: None. Non-Toxic
Reference to other sections: Refer to Sections 7, 8 & 13 for further details of personal precautions, personal protective equipment and disposal considerations.

SECTION 7. HANDLING AND STORAGE

Precautions for safe handling: Do not use near heat sources, open flame, or hot surfaces. Non-Toxic.

Conditions for safe storage, including any incompatibilities: None. Non-Toxic

SECTION 8. EXPOSURE CONTROLS/PERSONAL PROTECTION

Established Limits

Component	OSHA	ACGIH	Other Limits
None	Not Established	Not Established	Not Established

Appropriate Engineering Controls: None. Non-Toxic

Occupational exposure limits: None. Non-Toxic

Personal Protective Equipment:

Respiratory protection: Not required

Eye protection: Not required

Skin protection: None. Non-Toxic

Hygiene recommendations: None. Non-Toxic

SECTION 9. PHYSICAL AND CHEMICAL PROPERTIES

Information on basic physical and chemical properties

Appearance/Color:	Tan wax block
Odor:	Sweet grain-like
Odor Threshold:	Not applicable, odor not associated with a hazardous material.
pH:	Not applicable, is not dispersible with water.
Melting point:	Not applicable
Boiling point:	Not applicable
Flash point:	Not applicable, does not contain components classified as flammable.
Evaporation rate:	Not applicable, is a solid.
Flammability:	Not applicable, is a solid.
Upper/lower flammability or explosive limits:	Not applicable, does not contain components classified as flammable or explosive.
Vapor Pressure:	Not applicable
Vapor Density:	Not applicable, is a solid
Relative Density:	1.13 g/mL @ 20°C
Solubility (water):	Not water soluble
Solubility (solvents):	Not applicable
Partition coefficient: n-octanol/water:	Not applicable
Auto-ignition temperature:	Not applicable, does not contain components classified as flammable.
Decomposition temperature:	Not applicable
Viscosity:	Not applicable, is not a liquid.

SECTION 10. STABILITY AND REACTIVITY

Reactivity: Not Applicable

Chemical stability: Not Applicable

Possibility of hazardous reactions: Refer to Hazardous decomposition products

Conditions to avoid: Avoid extreme temperatures (below 0°C or above 40°C).

Incompatible materials: Not Applicable

Hazardous decomposition products: Not Applicable

SECTION 11. TOXICOLOGICAL INFORMATION

Information on toxicological effects

Acute Toxicity

LD50, oral (ingestion): Not Toxic

LD50, dermal (skin contact): Not Toxic

LC50, inhalation: Not Toxic

Skin corrosion/irritation: Not Toxic

Serious eye damage/Irritation: Not Toxic.

Respiratory or skin sensitization: Not Toxic

Germ cell mutagenicity: Not Toxic

Carcinogenicity: Not Toxic

Components	NTP	IARC	OSHA
None	NA	NA	NA

Reproductive Toxicity: Not Toxic
Aspiration Hazard: Not Toxic
Target Organ Effects: Not Toxic

SECTION 12. ECOLOGICAL INFORMATION

Ecotoxicity Effects: Not Toxic
Persistence and degradability: Not Toxic
Bioaccumulative potential: Not Toxic
Mobility in Soil: Not Toxic.
Other adverse effects: None.

SECTION 13. DISPOSAL CONSIDERATIONS

Disposal: Wastes resulting from the use of this product may be placed in trash, on-site, or at an approved waste disposal facility. Dispose of all wastes in accordance with all Federal, state and local regulations.

SECTION 14. TRANSPORT INFORMATION

UN number: Not regulated
UN proper shipping name: Not regulated
Transport hazard class(es): Not regulated
Packing group : Not regulated
Environmental Hazards
DOT Road/Rail: Not considered hazardous for transportation via road/rail.
DOT Maritime: Not considered hazardous for transportation by vessel.
DOT Air: Not considered hazardous for transportation by air.
Freight Classification: LTL Class 60
Transport in bulk according to Annex II of MARPOL 73/78 and the IBC code: Not applicable
Special precautions for user: None

SECTION 15. REGULATORY INFORMATION

Safety, health and environmental regulations/legislation specific for the substance or mixture: Not applicable
Signal Word: None
Precautionary Statements: None
Potential Health Effects:
Eye Contact: May cause irritation
Skin Contact: Non-irritating to the skin
Ingestion: Not harmful if swallowed

TSCA: All components are listed on the TSCA Inventory or are not subject to TSCA requirements
CERCLA/SARA 313: Not Toxic
CERCLA/SARA 302: Not Toxic

SECTION 16. OTHER INFORMATION


For additional information, please contact the manufacturer noted in Section 1.

NFPA	Health: 0 (Not Toxic)	Flammability: 1 (slight)	Reactivity: 0 (stable)	Specific Hazard: None
HMIS	Health: 0 (Not Toxic)	Flammability: 1 (slight)	Reactivity: 0 (minimal)	Protective Equipment: None


Disclaimer: The information provided in this Safety Data Sheet has been obtained from sources believed to be reliable. Bell Laboratories, Inc. provides no warranties; either expressed or implied, and assumes no responsibility for the accuracy or completeness of the data contained herein. This information is offered for your consideration and investigation. The user is responsible to ensure that they have all current data, including the approved product label, relevant to their particular use.

Appendix O – CMP’s TCP & PMP Inspection Records

Appendix P – Concrete Delivery Schematic



61M



KEY PLAN

EXISTING		PROPOSED	
25.0	CONTOUR LINE	25.0	CONTOUR LINE
⊙/⊙BF	CURB STOP/GATE/BUTTERFLY VALVE	⊙/⊙BF	CURB STOP/GATE/BUTTERFLY VALVE
⊙	FIRE HYDRANT	⊙	FIRE HYDRANT
⊙	CONCRETE THRUST BLOCK	⊙	CONCRETE THRUST BLOCK
⊙	SIAMESE CONNECTION	⊙	SIAMESE CONNECTION
⊙	CATCH BASIN/PIT	⊙	CATCH BASIN/PIT
⊙	CULVERT	⊙	CULVERT
⊙	ROCK LINING/DAM	⊙	ROCK LINING/DAM
⊙	ROCK WALL/RETAINING WALL	⊙	ROCK WALL/RETAINING WALL
⊙	POWER POLE & ANCHOR/LIGHT STANDARD	⊙	POWER POLE & ANCHOR/LIGHT STANDARD
⊙	TREE	⊙	TREE
⊙	STREET SIGN/PARKING METER	⊙	STREET SIGN/PARKING METER
131.82	ELEVATION/GRADE	125.00	ELEVATION/GRADE
⊙	TEST PIT	⊙	TEST PIT
→	DRAINAGE/SWALE FLOW DIRECTION	→	DRAINAGE/SWALE FLOW DIRECTION
W	WATER MAIN/SERVICE	W	WATER MAIN/SERVICE
SAN	SANITARY MANHOLE & PIPE	SAN	SANITARY MANHOLE & PIPE
STM	STORM MANHOLE & PIPE	STM	STORM MANHOLE & PIPE
SAW/STM	COMBINED PIPE	SAW/STM	COMBINED PIPE
GAS	GAS LINE	GAS	GAS LINE
FL	100YR. FLOOD LIMIT	FL	100YR. FLOOD LIMIT
⊙	GUARD RAIL	⊙	GUARD RAIL
⊙	UNDERGROUND CONDUIT	⊙	UNDERGROUND CONDUIT
⊙	OVERHEAD WIRES	⊙	OVERHEAD WIRES
⊙	PROPERTY LINE/BOUNDARY	⊙	PROPERTY LINE/BOUNDARY
⊙	FENCE	⊙	FENCE
⊙	BUILDING	⊙	BUILDING
⊙	TOP OF SLOPE	⊙	TOP OF SLOPE
⊙	TOE OF SLOPE	⊙	TOE OF SLOPE
⊙	TREELINE	⊙	TREELINE
⊙	LIMITS OF DISTURBANCE	⊙	LIMITS OF DISTURBANCE
⊙	TACTILE PEDESTRIAN PLATES	⊙	TACTILE PEDESTRIAN PLATES
⊙	PROJECT SAFETY SIGNAGE	⊙	PROJECT SAFETY SIGNAGE
⊙	ORANGE SANIHORSE BARRICADE	⊙	ORANGE SANIHORSE BARRICADE

NOTES
 1. THIS PLAN IS IN METRIC.
 2. EXISTING CONDITIONS WITH APPROXIMATE LOCATIONS ARE BASED ON GOOGLE AERIAL IMAGERY AS SITE HAS NOT BEEN FIELD SURVEYED; DIMENSIONS MAY VARY AND SHALL BE CONFIRMED BY CONTRACTOR BEFORE PROCEEDING WITH CONSTRUCTION.

0	23/05/15	ISSUED FOR REVIEW	
No.	YY/MM/DD	Revision Description	Appr'd


NOVA SCOTIA LAND SURVEYORS & CONSULTING ENGINEERS

36 QUINN CRESSENT
 BIRDS LAKE BUSINESS PARK
 HALIFAX, NS B3S 1G6

PHONE: (902) 455-1537
 FAX: (902) 455-9479
 WEB: www.sdmm.ca

PROPOSED MULTI-USE BUILDING
 6324 & 6330 QUINPOOL ROAD
 HALIFAX, NOVA SCOTIA

CONCRETE DELIVERY SCHEMATIC		
Date	Drawn	Project No.
MAY 15, 2023	D. ANDERSON	FILE NO. 1-1-214 (37776)
Scale	Engineer	Plan No.
1:200	G. MACLEAN	
Reference	Approved	Drawing Name
--	G. MACLEAN	R2
Surveyed	Sheet	
D. DAVISON/SDMM		




CIVIC NO. 1965 OXFORD STREET (APPROX. LOCATION) CIVIC NO. 6370 OXFORD STREET (APPROX. LOCATION) CIVIC NO. 6366 (APPROX. LOCATION) CIVIC NO. 6362 (APPROX. LOCATION) CIVIC NO. 6358 (APPROX. LOCATION) CIVIC NO. 6354 (APPROX. LOCATION) CIVIC NO. 6354 (APPROX. LOCATION) CIVIC NO. 6340/6338 (APPROX. LOCATION) CIVIC NO. 6338 (APPROX. LOCATION) CIVIC NO. 6332 (APPROX. LOCATION) CIVIC NO. 6326-6328 (APPROX. LOCATION)

Appendix Q – Crane Information

REVISION SCHEDULE


NO.	DESCRIPTION	DATE
501	ISSUE FOR SCHEMATIC	2023-04-19
502	ISSUE FOR SCHEMATIC - UPDATE	2023-04-24



ISSUE FOR SCHEMATIC DESIGN

1 CRANE SECTION
A-005a
1:100

Seat



QUINPOOL
6326 QUINPOOL RD, HALIFAX, NS

DRAWING TITLE

SITE PLAN SECTION

SCALE 1:100

DATE 2023/04/24

DRAWN BY ARCH


CHECKED BY NL/DD

JOB NUMBER 22002_QUINPOOL

DRAWN BY

A-005a

MDT 389 L16



Mât - Réactions / Mast - Reaktionskräfte / Mast - Reactions / Mástil - Reacciones / Torre - Reazioni
 Трапо - Реацões / Реакция опор мачты

2 m - P 62B

RAYAL (m)	30	35	40	45	50	55	60	65	70	75
h (m)	66,6	66,6	66,6	68,2	68,2	68,2	66,6	68,2	68,2	68,2
h/P ₊ (m)	61,6	59,9	61,6	61,6	61,6	61,6	61,6	63,2	63,2	61,6
3,33 m	0	0	0	2	2	2	0	2	2	2
	5 m	13	13	13	12	12	13	12	12	12
F2 (t)	● 208	209	207	210	211	210	207	219	220	221
	■ 220	224	224	234	241	242	232	253	262	269
F3 (t)	● 142	142	139	140	141	139	136	147	148	148
	■ 163	165	164	171	178	179	170	188	197	204

2 m - V 60A - V 63A

RAYAL (m)	30	35	40	45	50	55	60	65	70	75
h (m)	65,9	65,9	65,9	69,2	69,2	69,2	67,5	69,2	69,2	69,2
h/P ₊ (m)	60,9	59,2	60,9	60,9	60,9	62,5	60,9	64,2	64,2	62,5
3,33 m	0	0	0	1	1	1	2	1	1	1
	5 m	12	12	12	12	12	11	12	12	12
F1 (t)	● 110	111	110	114	114	114	113	121	124	124
	■ 118	120	119	131	136	136	131	143	148	153

2 m - V 63A - V 63A

RAYAL (m)	30	35	40	45	50	55	60	65	70	75
h (m)	65,9	65,9	65,9	69,2	69,2	69,2	67,6	69,2	69,2	69,2
h/P ₊ (m)	60,9	59,2	60,9	60,9	60,9	62,6	60,9	64,2	64,2	62,6
3,33 m	0	0	0	1	1	1	2	1	1	1
	5 m	11	11	11	11	11	10	11	11	11
F1 (t)	● 110	111	111	117	118	118	113	121	124	125
	■ 121	122	122	134	138	139	134	145	151	156

2 m - ZX 6830




RAYAL (m)	30	35	40	45	50	55	60	65	70	75
h (m)	67,5	67,5	67,5	67,5	67,5	67,5	67,5	67,5	67,5	67,5
h/P ₊ (m)	60,8	59,2	60,8	60,8	62,5	62,5	62,5	62,5	62,5	62,5
3,33 m	0	0	0	0	0	0	0	0	0	0
	5 m	13	13	13	13	13	13	13	13	13
F1 (t)	● 113	114	114	112	112	112	112	115	118	121
	■ 124	126	126	123	127	127	130	134	140	144

2,45 m - P 800B

RAYAL (m)	30	35	40	45	50	55	60	65	70	75
h (m)	81,6	81,6	81,6	81,6	79,9	79,9	79,9	78,2	78,2	76,6
h/P ₊ (m)	81,6	81,6	81,6	81,6	79,9	79,9	79,9	78,2	78,2	76,6
3,33 m	0	0	0	0	1	1	1	2	2	0
	5 m	16	16	16	16	15	15	14	14	15
F2 (t)	● 226	227	226	225	222	220	221	224	225	221
	■ 327	330	330	328	323	325	327	323	331	318
F3 (t)	● 150	150	148	145	142	139	140	143	144	141
	■ 259	261	260	256	251	252	255	250	257	245

2,45 m - P 850A

RAYAL (m)	30	35	40	45	50	55	60	65	70	75
h (m)	96,6	96,6	96,6	96,6	96,6	96,6	96,6	94,9	93,2	93,2
h/P ₊ (m)	96,6	96,6	96,6	96,6	96,6	96,6	96,6	94,9	93,2	93,2
3,33 m	0	0	0	0	0	0	0	1	2	2
	5 m	19	19	19	19	19	19	18	17	17
F2 (t)	● 279	280	279	278	278	276	277	282	279	281
	■ 473	477	477	474	480	481	484	478	474	480
F3 (t)	● 191	190	188	186	187	184	185	189	187	189
	■ 393	395	394	390	396	397	400	394	390	396



2,45 m - Y 800B

AVAIL (m)	30	35	40	45	50	55	60	65	70	75
\uparrow (m)	82,9	82,9	82,9	82,9	82,9	82,9	82,9	81,2	79,5	79,5
\uparrow/P_{\pm} (m)	82,9	82,9	82,9	82,9	82,9	82,9	82,9	81,2	79,5	79,5
3,33 m	0	0	0	0	0	0	0	1	2	2
5 m	15	15	15	15	15	15	15	14	13	13
FI (t)	● 133	● 134	● 134	● 131	● 134	● 131	● 134	● 132	● 131	● 132
	■ 180	■ 181	■ 181	■ 179	■ 182	■ 183	■ 184	■ 182	■ 180	■ 184

2,45 m - YM 850


AVAIL (m)	30	35	40	45	50	55	60	65	70	75
\uparrow (m)	95,7	95,7	95,7	95,7	95,7	95,7	95,7	95,7	94	92,3
\uparrow/P_{\pm} (m)	95,7	95,7	95,7	95,7	95,7	95,7	95,7	95,7	94	92,3
3,33 m	0	0	0	0	0	0	0	0	1	2
5 m	17	17	17	17	17	17	17	17	16	15
FI (t)	● 168	● 169	● 170	● 169	● 170	● 169	● 169	● 172	● 172	● 171
	■ 248	■ 249	■ 250	■ 247	■ 251	■ 252	■ 253	■ 257	■ 254	■ 251

2,45 m - JM 850


AVAIL (m)	30	35	40	45	50	55	60	65	70	75
\uparrow (m)	97,3	97,3	97,3	97,3	97,3	97,3	97,3	97,3	97,3	95,7
\uparrow/P_{\pm} (m)	97,3	97,3	97,3	97,3	97,3	97,3	97,3	97,3	97,3	95,7
3,33 m	2	2	2	2	2	2	2	2	2	0
5 m	16	16	16	16	16	16	16	16	16	17
FI (t)	● 146	● 147	● 147	● 145	● 145	● 144	● 148	● 150	● 151	● 143
	■ 217	■ 219	■ 219	■ 217	■ 220	■ 220	■ 222	■ 224	■ 228	■ 210

2,45 m - ZX 6830


AVAIL (m)	30	35	40	45	50	55	60	65	70	75
\uparrow (m)	70,8	70,8	70,8	70,8	70,8	70,8	69,2	69,2	67,5	67,5
\uparrow/P_{\pm} (m)	70,8	70,8	70,8	70,8	70,8	70,8	69,2	69,2	67,5	67,5
3,33 m	1	1	1	1	1	1	2	2	0	0
5 m	13	13	13	13	13	13	12	12	13	13
FI (t)	● 135	● 136	● 136	● 134	● 137	● 136	● 132	● 135	● 133	● 134
	■ 170	■ 172	■ 172	■ 169	■ 174	■ 174	■ 169	■ 173	■ 166	■ 171




Anchages / Verankerungen / Anchorages / Anclajes / Ancoraggi
 Ансрагем / нкера



Lest de base / Grundballast / Base ballast / Lastre de base / Zavorra di base
 Lastro da base / Базовый Балласт

⚖ (t) / □ 2 m - V 60A - 


ΔΥΔΛ (m)	30	35	40	45	50	55	60	65	70	75
69,2				96	96	96		108	120	120
67,5				96	96	96	96	96	108	108
65,9	96	96	96	96	96	96	96	84	96	108
60,9	108	96	108	96	96	96	96	84	84	84
55,9	96	96	96	96	84	84	84	84	72	72
50,9	96	96	84	84	84	84	84	72	72	72
45,9	84	84	84	84	72	72	72	60	60	60
40,9	84	84	84	72	72	72	60	48	48	48
35,9	84	84	84	72	72	72	60	48	48	48

⚖ (t) / □ 2 m - V 63A - 


ΔΥΔΛ (m)	30	35	40	45	50	55	60	65	70	75
69,2				108	108	108		108	120	120
67,6				96	96	96	96	108	108	120
65,9	96	96	96	96	96	96	96	96	96	108
60,9	108	96	108	96	96	96	96	84	84	84
55,9	96	96	96	96	96	84	84	84	72	72
50,9	96	96	96	84	84	84	84	72	72	72
45,9	84	84	84	72	72	72	72	60	60	60
40,9	84	84	72	72	72	60	60	48	48	60
35,9	84	84	72	72	72	60	60	48	48	48
30,9	84	84	72	72	72	60	60	48	48	48

⚖ (t) / □ 2 m - ZX 6830 - 


ΔΥΔΛ (m)	30	35	40	45	50	55	60	65	70	75
67,5	101	101	101	91	91	91	91	91	101	111
62,5	91	91	81	81	101	91	91	81	81	81
57,5	101	101	91	91	91	81	81	81	71	71
52,5	91	91	91	81	81	81	81	71	71	71
47,5	91	81	81	81	71	71	71	61	61	61
42,5	81	81	81	71	71	71	61	51	51	51
37,5	81	81	81	71	71	71	61	51	41	51

⚖ (t) / □ 2,45 m - Y 800B - 


ΔΥΔΛ (m)	30	35	40	45	50	55	60	65	70	75
82,9	144	144	144	132	144	132	144			
81,2	132	132	132	120	132	132	132	132		
79,5	132	120	120	120	120	120	120	120	132	132
74,5	96	96	96	84	96	96	96	96	96	108
69,5	72	72	72	60	60	60	72	72	72	84
64,5	48	48	36	36	36	36	36	48	48	48
59,5	24	24	24	24	12	12	12	24	24	24
54,5	24	24	12	12	12	12	12	12	12	12
49,5	12	12	12	12	12	12	12	12	12	12
44,5	12	12	12	12	12	12	12	12	12	12
39,5	12	12	12	12	12	12	12	12	12	12
34,5	12	12	12	12	12	12	12	12	12	12

⚖ (t) / □ 2,45 m - YM 850 - 

ΔΥΔΛ (m)	30	35	40	45	50	55	60	65	70	75
95,7	216	216	216	216	216	216	216	216		
94,0	216	216	204	204	204	204	204	216	216	
92,3	204	204	204	192	204	192	204	204	204	216
87,3	168	168	168	156	168	168	168	168	180	180
82,3	144	132	132	132	132	132	132	132	144	144
77,3	108	108	108	96	108	108	108	108	108	120
72,3	84	84	72	72	72	72	72	72	84	84
67,3	48	48	48	48	48	48	48	48	60	60
62,3	48	48	48	48	48	48	48	48	48	48
57,3	48	48	48	48	48	48	48	48	48	48
52,3	48	48	48	48	48	48	48	48	48	48
47,3	48	48	48	48	48	48	48	48	48	48
42,3	48	48	48	48	48	48	48	48	48	48
37,3	48	48	48	48	48	48	48	48	48	48

⚖ (t) / □ 2,45 m - JM 850 - 

ΔΥΔΛ (m)	30	35	40	45	50	55	60	65	70	75
97,3	168	168	168	156	156	156	168	168	168	
95,7	144	144	132	132	132	132	132	132	144	144
90,7	120	108	108	108	108	108	108	108	120	120
85,7	96	84	84	84	84	84	84	84	96	96
80,7	72	60	60	60	60	60	60	60	72	72
75,7	48	48	48	48	48	48	48	48	48	48
70,7	48	48	48	48	48	48	48	48	48	48
65,7	48	48	48	48	48	48	48	48	48	48
60,7	48	48	48	48	48	48	48	48	48	48
55,7	48	48	48	48	48	48	48	48	48	48
50,7	48	48	48	48	48	48	48	48	48	48
45,7	48	48	48	48	48	48	48	48	48	48
40,7	48	48	48	48	48	48	48	48	48	48
35,7	48	48	48	48	48	48	48	48	48	48

⚖ (t) / □ 2,45 m - ZX 6830 - 

ΔΥΔΛ (m)	30	35	40	45	50	55	60	65	70	75
70,8	151	151	151	141	151	151				
69,2	141	141	141	131	141	141	141			
67,5	131	131	121	121	121	121	131	131	141	141
62,5	101	101	101	101	91	91	91	91	101	111
57,5	91	91	91	81	81	71	71	71	71	71
52,5	81	81	81	71	71	71	61	61	51	51
47,5	81	81	81	71	71	71	61	51	41	51
42,5	81	81	81	71	71	71	61	51	41	51
37,5	81	81	81	71	71	71	61	51	41	51

Courbes de charges / Lastkurven / Load curves / Curvas de cargas / Curve di carico / Curvas de carga / Кривые нагрузок



Lunghezza (m)		17	20	25	27	30	32	35	37	40	42	45	47	50	55	57	60	65	67	70	72	75	m
75	3,3 → 18,6	16	14,9	11,6	10,6	9,4	8,7	8	8	7,4	7	6,5	6,1	5,6	4,9	4,7	4,4	3,9	3,7	3,5	3,3	3,1	t
	3,3 → 20,5	16	16	12,8	11,7	10,3	9,4	8,3	8	7,7	7,3	6,7	6,3	5,8	5,2	4,9	4,6	4,1	4	3,7	3,6	3,3	t P+
70	3,3 → 19,7	16	15,7	12,3	11,3	10	9,3	8,3	8	7,7	7,2	6,6	6,2	5,7	5	4,8	4,5	4	3,9	3,7			t
	3,3 → 21,1	16	16	13,2	12	10,5	9,6	8,5	8	7,8	7,4	6,8	6,4	5,9	5,3	5	4,7	4,2	4	3,8			t P+
65	3,3 → 21,1	16	16	13,3	12,2	10,8	10	9	8,5	8	8	7,4	7	6,5	5,7	5,4	5,1	4,6					t
	3,3 → 22,5	16	16	14,1	12,8	11,3	10,4	9,3	8,7	8	8	7,5	7,1	6,6	5,9	5,6	5,3	4,8					t P+
60	3,3 → 22,4	16	16	14,1	12,9	11,4	10,6	9,5	8,9	8,1	8	7,7	7,3	6,8	6,1	5,8	5,5						t
	3,3 → 24	16	16	15,2	13,9	12,2	11,3	10,1	9,4	8,5	8	8	7,6	7,1	6,3	6	5,7						t P+
55	3,3 → 22,7	16	16	14,4	13,2	11,8	10,9	9,9	9,2	8,4	8	8	7,6	7,1	6,4								t
	3,3 → 24,4	16	16	15,5	14,3	12,7	11,8	10,6	9,9	9,1	8,6	8	8	7,6	6,9								t P+
50	3,3 → 22,7	16	16	14,4	13,2	11,8	10,9	9,9	9,3	8,5	8	8	7,7	7,1									t
	3,3 → 24,8	16	16	15,9	14,6	13	12	10,9	10,2	9,3	8,8	8,1	8	7,8									t P+
45	3,3 → 23,7	16	16	15,1	13,9	12,4	11,5	10,4	9,7	8,9	8,4	8											t
	3,3 → 25,9	16	16	16	15,3	13,6	12,7	11,4	10,7	9,8	9,2	8,5											t P+
40	3,3 → 23,5	16	16	14,9	13,6	12,1	11,2	10,1	9,4	8,6													t
	3,3 → 25,5	16	16	16	15	13,3	12,3	11,1	10,4	9,5													t P+
35	3,3 → 23,7	16	16	15	13,8	12,2	11,3	10,2															t
	3,3 → 25,8	16	16	16	15,2	13,4	12,4	11,2															t P+
30	3,3 → 23,8	16	16	15,1	13,9	12,3																	t
	3,3 → 25,8	16	16	16	15,3	13,5																	t P+

$W_{\downarrow} = W_{\downarrow} - 0,88 \text{ t max.}$






Lunghezza (m)		17	20	25	27	30	32	35	37	40	42	45	47	50	55	57	60	65	67	70	72	75	m	
75	2,5 → 18,8	16	15	11,7	10,8	9,5	8,8	8	7,6	7	6,6	6	5,6	5,2	4,5	4,2	3,9	3,4	3,3	3	2,85	2,65	t	
	2,5 → 20,6	16	16	12,9	11,8	10,5	9,6	8,4	8	7,3	6,8	6,2	5,9	5,4	4,7	4,5	4,1	3,7	3,5	3,2	3,1	2,85	2,65	t P+
70	2,5 → 19,8	16	15,8	12,5	11,4	10,1	9,4	8,4	8	7,3	6,8	6,1	5,8	5,3	4,6	4,3	4	3,6	3,4	3,2				t
	2,5 → 21,3	16	16	13,3	12,2	10,6	9,7	8,6	8	7,4	6,9	6,3	6	5,5	4,8	4,6	4,2	3,7	3,6	3,4				t P+
65	2,5 → 21,3	16	16	13,4	12,3	11	10,2	9,2	8,6	8	7,6	7	6,6	6,1	5,3	5	4,7	4,2					t	
	2,5 → 22,6	16	16	14,2	13	11,4	10,5	9,4	8,8	8	7,7	7,1	6,7	6,2	5,5	5,2	4,9	4,4					t P+	
60	2,5 → 22,6	16	16	14,3	13,1	11,6	10,7	9,7	9	8,2	8	7,3	7	6,5	5,7	5,5	5,2						t	
	2,5 → 24,2	16	16	15,4	14	12,4	11,4	10,2	9,6	8,7	8,1	7,7	7,3	6,7	5,9	5,7	5,3						t P+	
55	2,5 → 22,9	16	16	14,5	13,4	11,9	11,1	10	9,4	8,6	8,1	7,7	7,3	6,8	6,1								t	
	2,5 → 24,5	16	16	15,7	14,4	12,8	11,9	10,7	10,1	9,2	8,7	8	7,8	7,3	6,5								t P+	
50	2,5 → 22,9	16	16	14,6	13,4	11,9	11,1	10	9,4	8,6	8,1	7,7	7,3	6,8									t	
	2,5 → 25	16	16	16	14,7	13,1	12,2	11	10,3	9,5	8,9	8,2	7,9	7,5									t P+	
45	2,5 → 23,9	16	16	15,3	14	12,5	11,6	10,5	9,9	9	8,5	8											t	
	2,5 → 26,1	16	16	16	15,4	13,7	12,8	11,6	10,9	9,9	9,4	8,7											t P+	
40	2,5 → 23,7	16	16	15	13,8	12,2	11,3	10,2	9,6	8,7													t	
	2,5 → 25,7	16	16	16	15,1	13,4	12,4	11,2	10,5	9,6													t P+	
35	2,5 → 23,9	16	16	15,2	13,9	12,3	11,4	10,3															t	
	2,5 → 26	16	16	16	15,3	13,6	12,6	11,3															t P+	
30	2,5 → 24	16	16	15,3	14	12,4																	t	
	2,5 → 26	16	16	16	15,4	13,6																	t P+	

$W_{\downarrow} = W_{\downarrow} - 0,27 \text{ t max.}$

Poids de flèche & lest de contre-flèche / Auslegergewicht & Gegenauslegerballast / Jib weight & counter-jib ballast / Peso de flecha y lastre de contra-flecha/Peso del braccio & zavorra di contro-braccio/Peso da lança & lastro da contra lança/Вес стрелы и балласт контр-стрелы

Lunghezza (m)	Poids de flèche (kg) (+/- 5%)			Auslegergewicht		Jib weight & counter-jib ballast			
	W _↓ - W _↑	W _↓	W _↑	4600 kg	1530 kg	W _↑ (kg)	3070 kg	1530 kg	W _↓ (kg)
75 m	18100	17595	18240	5	2	26060	8	1	26090
70 m	17840	17350	17980	5	2	26060	8	1	26090
65 m	17450	16990	17590	5	2	26060	8	1	26090
60 m	16420	15990	16560	5	1	24530	8	0	24560
55 m	16420	15990	16560	5	1	24530	8	0	24560
50 m	15470	15040	15610	5	2	26060	8	1	26090
45 m	15320	14890	15460	5	2	26060	8	1	26090
40 m	14490	14060	14630	5	0	23000	7	1	23020
35 m	13880	13450	14020	4	2	21460	7	0	21490
30 m	13050	12620	13190	4	1	19930	6	1	19950

































Encombrament et poids / Abmessungen und Gewicht / Dimensions and weight / Dimensiones y peso / Ingombro e peso
 dimensões e pesos / габаритные размеры и вес

Partie tournante / Drehender Kranteil / Slewing crane part / Parte giratoria

Parte rotante / Parte rotativa / Поворотная часть :  75 m -  75 LVF





Partie tournante / Drehender Kranteil / Slewing crane part Parte giratoria / Parte rotante / Parte rotativa Поворотная часть		L (m)	l (m)	h (m)	kg (+/- 5%)
Contre-flèche / Gegenausleger Counter-jib / Contra-flecha Controbraccio / Contra-lança Контр-стрела		12 12 12	1,25 1,25 1,25	2,5 2,5 2,5	14110 13600 11540
Mât-cabine + cabine / Kabinenmast + Kabine Cab mast + cab / Mástil-cabina + cabina Portaralla superiore + cabina / Tramo-cabina + cabina Секция мачты кабины + кабина		5,03	2,22	2,49	6720
Pivot + 75 LVF (+ câble) / Krankopf + 75 LVF (+ Seil) Towerhead + 75 LVF (+ rope) / Pivote + 75 LVF (+ cabo) Portaralla + 75 LVF (+ fune) / Pivot + 75 LVF (+ cabo) Секция поворотной части + 75 LVF (+ канатом)		5,26 5,5	2,48 2,53	2,5 2,79	11700 13260
Treuil de levage (+ câble) / Hubwerk (+ Seil) Hoisting winch (+ rope) / Mecanismo de elevación (+ cabo) Argano di sollevamento (+ fune) Guincho de elevação (+ cabo) Подъемная лебедка (+ канатом)		2,27	2,1	1,37	3775
Treuil de levage (+ câble) / Hubwerk (+ Seil) Hoisting winch (+ rope) / Mecanismo de elevación (+ cabo) Argano di sollevamento (+ fune) Guincho de elevação (+ cabo) Подъемная лебедка (+ канатом)		4,27	2,3	2,32	5710
Elément de flèche / Auslegerelement Jib section / Elemento de flecha Elemento di braccio / Elemento de lança Секция стрелы		10,75	1,8	2,74	5500
Elément de flèche / Auslegerelement Jib section / Elemento de flecha Elemento di braccio / Elemento de lança Секция стрелы		10,21 10,31 10,22 10,24 10,19	1,2 1,2 1,2 1,2 1,2	2,5 2,42 2,39 2,1 1,83	3145 2420 1560 1235 950
Elément de flèche / Auslegerelement Jib section / Elemento de flecha Elemento di braccio / Elemento de lança Секция стрелы		5,27 5,09 5,09	1,2 1,2 1,2	2,39 1,53 1,39	960 310 220
Chariot / Laufkatze Trolley / Carrello Carro / Carro-distribuidor Тележка		2,05	1,51	1,09	482
Moufle / Hubflasche Pulley block / Aparejo Bozzello / Cadernal Полиспаст		1,41	0,45	2,22	590
Chariot / Laufkatze Trolley / Carrello Carro / Carro-distribuidor Тележка		1,77	1,53	1,05	250
Chariot / Laufkatze Trolley / Carrello Carro / Carro-distribuidor тележка		1,77 1,82	1,53 1,53	1,05 1,05	303 303
Moufle / Hubflasche Pulley block / Aparejo Bozzello / Cadernal Полиспаст		1,83 1,16	0,28 0,22	1,9 1,6	845 370

Pyłóne / Kranturm / Crane tower Mástil / Torre / Torre Башня крана		L (m)	I (m)	h (m)	kg (+/- 5%)	
Sage de télescopage / Teleskopwagen Telescopic cage / Jaula de telescopaje Gabbia di telescopaggio / Caisola de telescopagem для телескопирования крана		□ 2 m □ 2,45 m	11,18 10,23	4,39 4,62	4,13 5,79	8250 13245
K 639B KM 639E K 850/KR 849B KM 850.10B		□ 2 m □ 2 m □ 2,45 m □ 2,45 m	10,23 10,29 10,24 10,32	2,07 2,03 2,54 2,48	2,03 2,03 2,5 2,53	5290 4850 9470 10070
K 639A KMT 639A KR 649A KRMT 649A K 849A KR 849A KRMT 849A K 850/KR 849A KMT 850.10A		□ 2 m □ 2 m □ 2 m □ 2 m □ 2,45 m □ 2,45 m □ 2,45 m □ 2,45 m □ 2,45 m □ 2,45 m	5,23 5,23 5,23 5,23 5,23 5,23 5,23 5,24 5,32	2,07 2,07 2,1 2,1 2,53 2,53 2,55 2,54 2,54	2,03 2,03 2,08 2,08 2,5 2,5 2,53 2,5 2,51	2805 2570 3250 3050 3400 4290 4090 5575 5450
K 639C KRMT 649C KR 849C KRMT 849C		□ 2 m □ 2 m □ 2,45 m □ 2,45 m	3,57 3,57 3,57 3,57	2,07 2,1 2,55 2,55	2,03 2,08 2,53 2,53	1985 2450 3195 3205
Pieds de scellement / VerankerungsfüÙe Fixing angles / Pie de empotramiento Montante da anngare / Angulos fixadores анкера		P 62B P 800B P 850A	0,65 0,75 0,9	0,65 0,75 0,9	1,27 1,28 1,49	295 465 835
Mât-châssis / Grundmasteinheit Basic mast unit / Tramo-chasis Elemento base / Tramo-chassis Мачта для крепления к шасси		V 60A V 63A Y 800B	5,01 10,02 6,03	2,41 2,41 2,93	2,41 2,41 2,93	4390 7485 8620
Haubans / Mastabstützungen / Struts / Tornapuntas Puntoni / Escoras / Растяжка		V 60A V 63A Y 800B	4,51 4,51 5,51	0,29 0,33 0,5	0,29 0,33 0,45	420 515 1110
Sommier / Unterwagenhälfte Half-bearer / Testero Testata / Estrutura base Траверса		V 60A V 63A	6,7 6,7	0,7 0,7	2,31 2,31	1600 1850
1/2 Longeron / 1/2 Längsträger / 1/2 Side member / 1/2 Larguero 1/2 Longherone / 1/2 Longarina / 1/2 боковина		Y 800B	5,68	1,24	0,73	1520
Longeron / Längsträger / Side member / Larguero Longherone / Longarina / боковина		Y 800B	12	1,24	0,73	3050
Support lest / Ballastträger / Ballast support / Soporte de lastre Supporto zavorra / Suporte de lastro / Опора балласта		Y 800B	3,75	0,37	0,92	1085
Traverse de châssis / Unterwagentraverse / Chassis beam Traviesa chasis / Traversa carro / Travessa chasis / балка шасси		Y 800B	8,7	0,83	0,74	2240
Croix centrale (position transport) / Zentralkreuz (Transport- position) / Central cross (transport position) / Brazo central (posición transporte) / Croce centrale (posizione di trasporto) Braço central chassis (posição transporte) / крестообразное основание (транспортное положение)		YM 850 JM 850	5,2	1,7	1,5	6700
Mât-châssis / Grundmasteinheit Basic mast unit / Tramo-chasis Elemento base / Tramo-chassis Мачта для крепления к шасси		YM 850 JM 850	8,75	2,5	2,5	14600
Bras de châssis / Unterwagenträger / Chassis girder / Brazo de base en cruz / Traverse del carro / Braço de chassis / опорная балка шасси		YM 850 JM 850	3,8 5,2	0,9 0,9	1,55 1,55	2800 3200
Tirant de châssis / Unterwagenstreben / Chassis ties / Tirante de base en cruz / Tiranti del carro / Tirante de chassis / тяга крепления шасси		YM 850 JM 850	7,2	0,25	0,35	250
Haubans / Mastabstützungen / Struts / Tornapuntas Puntoni / Escoras / Растяжка		YM 850 JM 850	7,5 8,2	0,75 0,75	1,3 1,3	2100 2300
Bras de croix / Fundamentkreuzträger Cross girder / Brazo en cruz / Braccio croce / Braço da cruz Поперечная балка		ZX 6830	9,1	1,12	1,1	5265
			9,1	0,76	1,48	5445


Mécanismes / Triebwerke / Mechanisms / Mecanismos / Meccanismi
Mecanismos / Механизмы

400 V - 50 Hz 480 V - 60 Hz										ch - PS hp	kW		
	75 LVF 40 Optima	m/min t	36,5 8	47,5 6	60,5 4	90 1,2	19 16	25 12	31,5 8	45 3,2	75	55	637 m
	100 LVF 40 Optima	m/min t	48,5 8	61 6	77,5 4	116,5 1,2	25,5 16	32 12	40,5 8	58,5 3,5	100	75	1136 m
	6 DVF 6 Optima	m/min	0 → 42 (16 t) 0 → 84 (8 t) 0 → 100 (4 t)								5,5	4	
	RVF 172 Optima+	tr/min U/min rpm	400 V - 50 Hz : 0 → 0,8 480 V - 60 Hz : 0 → 1								2 x 10	2 x 7,5	



	IEC 60204-32		
400 V (+10% -10%) 50 Hz 480 V (+6% -10%) 60 Hz		75 LVF : 84 → 54 kVA 100 LVF : 104 → 64 kVA	

	FR	DE	EN	ES	IT	PT	RU
	Appel de flèche	Auslegerüberhöhung	Jib elevation	Elevación de la flecha	Inclinazione braccio	Desvio da lanca	подъем стрелы
	Équipements standards	Standardausrüstungen	Standard equipment	Equipamiento de serie	Equipaggiamento standard	Equipamento de série	Стандартное оборудование
	Équipements optionnels	Sonderausrüstungen	Options	Equipamiento opcional	Equipaggiamento in opzione	Equipamento opcional	Дополнительное оборудование (опции)
	Fonction Potain Plus : Courbes de charges Plus	Funktion Potain Plus: Plus-Lastkurven	Potain Plus function: Plus load curves	Función Potain Plus: Diagrama de cargas Plus	Funzione Potain Plus: Curve di carico Plus	Função Potain Plus: Diagrama de cargas Plus	Функция контроля мощности Potain Plus: Диаграмма грузоподъемности Plus
	Hauteurs sous crochet associées aux courbes de charges Plus	Hakenhöhen mit Plus-Lastkurven	Hook heights with Plus load curves	Altura bajo gancho, usando el diagrama de cargas Plus	Altezze sotto gancio con curve di carico Plus	Altura livre, utilizando o diagrama de cargas Plus	Высота под крюком для диаграмм грузоподъемности Plus
	Réactions en service	Reaktionskräfte in Betrieb	Reactions in service	Reacciones en servicio	Reazioni in servizio	Reacções em serviço	Реакция при работе
	Réactions hors service	Reaktionskräfte außer Betrieb	Reactions out of service	Reacciones fuera de servicio	Reazioni fuori servizio	Reacções fora de serviço	Реакция в покое
	Poids total du lest	Ballast-Gesamtgewicht	Total ballast weight	Peso total del lastre	Peso totale della zavorra	Peso total do lastro	Общий вес балласта
	Cadre d'ancrage serré	Fester Verankerungsrahmen	Tightened anchorage frame	Marco de anclaje de apriete	Quadro di ancoraggio stretto	Quadro de amarração apertado	Примкнутая анкерная рама
	Cadre d'ancrage desserré	Losser Verankerungsrahmen	Loosened anchorage frame	Marco de anclaje de desapriete	Quadro di ancoraggio allentato	Quadro de amarração solto	Отсоединенная анкерная рама
	Poids de flèche	Auslegergewicht	Jib weight	Peso de flecha	Peso del braccio	Peso da lanca	вес стрелы
	Camion 13,4 m	Lkw 13,4 m	Lorry 13,4 m	Camión 13,4 m	Camion 13,4 m	Camião 13,4 m	Грузовой автомобиль 13,4 м
	Conteneur High Cube 40' e/ou Flat Rack 20'	Container High Cube 40' and/or Flat Rack 20'	Container High Cube 40' and/or Flat Rack 20'	Contenedor High Cube 40' y/o Flat Rack 20'	Container High Cube 40' e/o Flat Rack 20'	Contentor High Cube 40' e/ou Flat Rack 20'	40-футовый контейнер повышенной вместимости High Cube, и/или 20-футовая открытая платформа Flat Rack
	Levage	Heben	Hoisting	Elevación	Sollevamento	Elevação	Подъем
	Distribution	Katzfahren	Trolleying	Distribución	Distribuzione	Distribuição	Перемещение по стреле
	Orientation	Schwenken	Slewing	Orientación	Rotazione	Rotação	Поворот
	Translation	Kranfahre	Travelling	Traslación	Traslazione	Tradução	Перемещение крана
	Puissance requise	Erforderliche Leistung	Required power	Potencia Necesaria	Potenza richiesta	Potência Necessária	Потребляемая мощность
	Fonction Power Control : vitesses treuils adaptées à la puissance disponible	Funktion Power Control: Geschwindigkeiten der Triebwerke werden an die verfügbare Leistung angepasst	Power Control Function: winch speeds adapted to the available power	Función Power Control: marchas de los cabrestantes adaptadas a la potencia disponible	Funzione Power Control: velocità degli argani adattate alla potenza disponibile	Função Power Control: velocidades de guincho adaptadas a potência disponível	Функция контроля мощности Power Control: регулировка скорости лебедок в зависимости от доступной мощности
	Nois consulter	Auf Anfrage	Consult us	Consultarnos	Consultateci	Consultar-nos	Проконсультируйтесь у нас
	Document commercial non contractuel. Pour toute information technique se référer à la notice correspondante.	Unverbindliches Vertriebsdokument. Für technische Informationen, siehe die entsprechenden Anweisungen.	This commercial document is not legally binding. For any technical information, please refer to the corresponding instructions.	Documento comercial no contractual. Para cualquier información técnica, ver la noticia correspondiente.	Documento commerciale non vincolante, per tutte le informazioni tecniche fare riferimento al catalogo istruzioni.	Documento comercial não contractual. Para qualquer informação técnica complementar consultar as respectivas instruções.	Этот коммерческий документ не является юридически обязательным. Для получения технической информации, см. соответствующую инструкцию.



Americas
Manitowoc, Wisconsin, USA
Tel: +1 920 684 6621
Fax: +1 920 683 6277

Europe, Middle East, Africa
Dardilly, France
Tel: +33 (0)4 72 18 20 20
Fax: +33 (0)4 72 18 20 00


Greater Asia-Pacific
Singapore
Tel: +65 6264 1188
Fax: +65 6862 4040

Shady Grove, Pennsylvania, USA
Tel: +1 717 597 8121
Fax: +1 717 597 4062

China
Shanghai, China
Tel: +86 21 6457 0066
Fax: +86 21 6457 4955

Appendix R – Line Painting Schematic


PAVEMENT MARKINGS				
IDENTIFICATION	TYPE	WIDTH	COLOUR	QUANTITY
①	STOP BAR	450 mm	WHITE	N/A
②	CROSSWALK LINE	200 mm x 2	WHITE	N/A
③	SINGLE CENTRELINE	100 mm NOT TO BE PAINTED THROUGH INTERSECTIONS	YELLOW	88.83m
④	DOUBLE CENTRELINE	100 mm x 2 NOT TO BE PAINTED THROUGH INTERSECTIONS	YELLOW	N/A
⑤	SOLID C WITH BROKEN 3x6 LINE	100 mm	YELLOW	N/A
⑥	LANE & BIKE LINES	100 mm	WHITE	N/A
⑦	BROKEN LINE 3x3	100 mm	WHITE	177.66m
⑧	BROKEN LINE 3x6	100 mm	WHITE	N/A
⑨	BIKE LANE DASHED LINE 1.5x1.5	100 mm	WHITE	N/A
⑩	HATCH	100 mm LANE LINES WITH 600 mm HATCH LINES, 6.0 m SPACING	YELLOW	N/A
⑪	HATCH	100 mm LANE LINES WITH 600 mm HATCH LINES, 6.0 m SPACING	WHITE	N/A
⑫	ARROW	3/4 TAC SIZE	WHITE	N/A
⑬	RESERVED LANE SYMBOL	3/4 TAC SIZE	WHITE	N/A
⑭	BIKE SYMBOL		WHITE	N/A
⑮	SHARED USE LANE SYMBOL		WHITE	N/A
⑯	ZERBA CROSSWALK	600 mm	WHITE	N/A



KEY PLAN

LEGEND

EXISTING	PROPOSED	
25.0	CONTOUR LINE	25.0
⊙/⊙BF	CURB STOP/GATE/BUTTERFLY VALVE	⊙/⊙BF
⊙	FIRE HYDRANT	⊙
⊏	CONCRETE THRUST BLOCK	⊏
⊏	SIAMESE CONNECTION	⊏
⊏	CATCH BASIN/PIT	⊏
⊏	CULVERT	⊏
⊏	ROCK LINING/DAM	⊏
⊏	ROCK WALL/RETAINING WALL	⊏
⊏	POWER POLE & ANCHOR/LIGHT STANDARD	⊏
⊏	TREE	⊏
⊏	STREET SIGN/PARKING METER	⊏
× 131.82	ELEVATION/GRADE	125.00 × 1/4 125.00
⊏	TEST PIT	⊏
⊏	DRAINAGE/SWALE FLOW DIRECTION	⊏
W	WATER MAIN/SERVICE	W
SAN	SANITARY MANHOLE & PIPE	SAN
STM	STORM MANHOLE & PIPE	STM
SAU/STM	COMBINED PIPE	SAU/STM
GAS	GAS LINE	GAS
FL	100YR. FLOOD LIMIT	FL
⊏	GUARD RAIL	⊏
⊏	UNDERGROUND CONDUIT	⊏
⊏	OVERHEAD WIRES	⊏
⊏	PROPERTY LINE/BOUNDARY	⊏
⊏	FENCE	⊏
⊏	BUILDING	⊏
⊏	TOP OF SLOPE	⊏
⊏	TOE OF SLOPE	⊏
⊏	TREELINE	⊏
⊏	LIMITS OF DISTURBANCE	⊏
⊏	TACTILE PEDESTRIAN PLATES	⊏
⊏	PROJECT SAFETY SIGNAGE	⊏
⊏	ORANGE SANHORSE BARRICADE	⊏



NOTES
 1. THIS PLAN IS IN METRIC.
 2. EXISTING CONDITIONS WITH APPROXIMATE LOCATIONS ARE BASED ON GOOGLE AERIAL IMAGERY AS SITE HAS NOT BEEN FIELD SURVEYED; DIMENSIONS MAY VARY AND SHALL BE CONFIRMED BY CONTRACTOR BEFORE PROCEEDING WITH CONSTRUCTION.

APPROVED BY _____ DATE _____
 FOR THE APPROVAL OF AN ALTERED CENTERLINE ONLY. ALL OTHER ASPECTS OF THIS TEMPORARY TRAFFIC CONTROL PLAN MUST FOLLOW THE TEMPORARY CONTROL MANUAL, LATEST EDITION.

0	23/05/15	ISSUED FOR REVIEW	
No.	YY/MM/DD	Revision Description	App'd

REGISTERED PROFESSIONAL ENGINEER

G.K. MacLean

8978

PROFESSIONAL SOCIETY OF ENGINEERS OF NOVA SCOTIA

SDMM

Servant, Dunbrack, McKenzie & MacDonald Ltd.

NOVA SCOTIA LAND SURVEYORS & CONSULTING ENGINEERS

36 QUINN CRESSENT
 BIRDS LAKE BUSINESS PARK
 HALIFAX, NS B3S 1G6

PHONE: (902) 455-1537
 FAX: (902) 455-9479
 WEB: www.sdmm.co

PROPOSED MULTI-USE BUILDING
 6324 & 6330 QUINPOOL ROAD
 HALIFAX, NOVA SCOTIA

LINE PAINTING SCHEMATIC

Date	Drawn	Project No.
MAY 15, 2023	D. ANDERSON	FILE NO. 1-1-214 (37776)
Scale	Engineer	Plan No.
1:200	G. MACLEAN	
Reference	Approved	Drawing Name
--	G. MACLEAN	R3
Surveyed	Sheet	
D. DAVISON/SDMM		

