

Report on Construction of the
Abolton building up to Dec 6th 1917

The following summary gives amount of work
completed under the Contract
Foundation, walls, floors, roof, basement
floor & all partitions, tile & concrete completed
concrete pier for loading platform in place
Iron frame set, all windows glazed
Plumbing & roof drain pipe all in place
under concrete floor (basement only) and
inspected, walls waterproofed below grade
Uncompleted Work —

Part of Elevator shafts to be plastered concrete
slab top of Hide shaft

Iron stairs & gallery walls to be built

Iron stair in Sork room

Roof to be pitched with material supplied by the City
all flashing to be supplied and set.

all door and door frame to be covered with gal. iron
all doors to be hung & hardware supplied

Cork insulation to be placed on walls & ceiling
of Coker room also on ceiling of basement under
Coker room

all inside walls & ceilings to be given a brush

Coat of cement grout

walls to be straightened when necessary

Office door steps & hardware to be built

Loading platform to be built

Iron plumbing covers
on ground
4th floor

List of Glass Broken in City Hall

Size No. Stile

24x38	5	Plain	
18x38	9	"	
22x48	192	"	
24x48	11	"	86 - 48x24 inside lashes
22x42	48	"	
20x42	2	"	
22x32	4	"	
20x28	3	"	
18x40	19	"	
22x28	35	"	
36x48	2	"	
18x46	2	"	
14x14	82	"	
12x14	12	"	
14x16	55	"	
16x26	11	"	
16x24	2	"	
16x26	10	"	

\$7.90

24^e

Circle Dash 45 in
Half Circle 12 ft x 6 ft

Fluted Glass.

7x10	2
10x10	3
10x18	4
18x25	2
20x27	2 ¹³
19x24	4
22x32	9
36x28	1
22x31	1
30x18	1
28x15	2
28x30	2
12x60	2
12x43	3

\$50

40^e

in skylight



No. 1 sheet

Ground Glass

15x23	—	3				
18x42	—	2				
17 1/4 x 18 1/4	—	3				
8 3/4 x 8 3/4	—	4				
<hr/> <hr/>						
30 1/2 x 28	—	24	Sand cut. Lettered	110	2	
15 x 9 1/2	—	49		2		
24 1/2 x 28	—	2		10		
8 3/4 x 9 1/2	—	7		2		
23 1/2 x 49	—	2	Library	20		
24 1/2 x 49	—	1	Vishbute Argyle	10		
17 x 32	—	1	" Main Entrance	5		
21 1/2 x 49	—	1	Collectors Office	25		
12 1/2 x 29	—	1	Plate Sand cut Coat of Arms.	25		
<hr/> <hr/>						
48 x 24	—	42	Lead light. Fanlights	200	11	
24 x 30	—	5	" " " "	"		
30 x 120	—	2	" " Main Stair Case	Art Glass		1557
42 x 120	—	1	" " " "	"		
<hr/> <hr/>						
46 x 20	—	18	Diamond Quare	50		
44 x 36	—	2	" "			

No 2.

- 1 -
R. J. HURLEY,
 MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

Bedford Row
 Engine House HALIFAX, N. S., June 1918

Toilet Room	
Repair angles	\$ 3.00
Bath Room	
Repair holes & angles	2.00
Janitor's Bed Room	
Repair Ceiling	29.00
Meeting room Div.	
Repair Ceiling and Wall	21.00
Men's Bed room	
Repair Wall & angles	7.50
Closet room	
Repair Ceiling & wall	10.00
Hall	
Repair wall & Ceiling	13.80
Appratus room	
Repair wall inside	5.00
Total Estimate	<u>\$ 96.30</u>

7-

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

Estimate
Small Pox Hospital HALIFAX, N. S., 191

The undersigned estimates the damage to the Mason-work, at the Small Pox Hospital, caused by the Explosion of Dec 6th 1859 to be as follows.

<i>Top Floor.</i>	
<i>North West Room</i>	<i>8</i>
<i>Repair Walls & Ceiling</i>	<i>28.80</i>
 <i>Bath Room</i>	
<i>Repair Walls & Ceilings</i>	<i>16.80</i>
 <i>South West Room</i>	
<i>Repair Walls & Ceiling</i>	<i>27.60</i>
 <i>Middle Room North Side</i>	
<i>Repair Walls & Ceiling</i>	<i>32.40</i>
 <i>Middle Room South Side</i>	
<i>Repair Wall & Ceiling</i>	<i>32.40</i>

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

HALIFAX, N. S., 191

Front Room East Side Repair Walls & Ceiling	\$ 57.60
Hall Repair Walls & Ceiling	31.20
Lower Floor South East Front Room Repair Walls & Ceiling	30.60
North East Front Room Repair Walls & Ceiling	30.60
Hall Repair Walls & Ceiling	40.40
North Kitchen Repair Walls & Ceiling	30.60
Pantry Repair Walls & Ceiling	27.00

-3-

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

HALIFAX, N. S., 191

Large Kitchen	\$
Repair Walls & Ceiling	39.60
North, back room.	
Repair Walls & Ceiling	30.60
Back Porch	
Repair Ceiling	7.20
Repair Chimneys	105.00

Total Estimate

Small Pox. Hospital \$ 568.40.

Signed R. J. Hurley

- 1 -

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

Estimate

City Hall

HALIFAX, N. S., *Jan 4th 1918*

The undersigned, estimates the damage, to the mason work, at the City Hall, caused by the explosion of Dec 6 1917, to be as follows.

<i>Janitor quarters</i>	\$	
<i>Repair to plaster</i>		57.50
<i>Main hall, top floor</i>		
<i>Repair plaster, wall & ceiling</i>		38.00
<i>Main hall, stairway</i>		
<i>Repair wall, fitted</i>		2.00
<i>Rear of Council chamber</i>		
<i>Repair wall</i>		19.20
<i>" cornice</i>		2.50
<i>Lobby, Council chamber</i>		
<i>Repair Ceiling & fitted wall</i>		14.00

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

HALIFAX, N. S., 191

Rear Hall.

Repair pitted wall \$ 2.50

Committee Room

Repair Wall + Cornice 42.00

Official Library

Repair Ceiling and Cornice 42.00

Education office

Repair Wall, Ceiling, + Cornice 15.00

Board of Health

Repair, Ceiling, Wall, + Cornice 39.00

Assessor's office

Repair Ceiling and pitted wall 15.00

City Electricians office

Repair Ceiling and pitted wall 27.50

-3-

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

HALIFAX, N. S., 191

<i>Ladies Lavatory, Repair, Wall, ceiling</i>	<i>\$ 11.00</i>
<i>Library Repair ceiling, cornice & Beads</i>	<i>190.00</i>
<i>Library office Repair wall & pitted wall</i>	<i>10.00</i>
<i>Inspectors office Repair, Ceiling, Cornice, & pitted wall</i>	<i>52.00</i>
<i>Second floor hall Repair, Ceiling & pitted wall</i>	<i>22.00</i>
<i>Mayors office Repair wall & Cornice</i>	<i>59.20</i>
<i>Private office Repair Wall, Ceiling & Beads</i>	<i>56.00</i>

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

HALIFAX, N. S., 191

<i>Bath room 1st floor</i>	
<i>Repair Ceiling & pitted wall</i>	\$ 10.00
<i>Treasurers office</i>	
<i>Repair, Wall, Ceiling & Cornice</i>	53.00
<i>Collectors office</i>	
<i>Repair Ceilings & Beads</i>	23.00
<i>Back hall</i>	
<i>Repair wall & Ceiling</i>	8.50
<i>Magistrates office</i>	
<i>Repair pitted walls</i>	10.00
<i>City clerks office</i>	
<i>Repair pitted wall, & Cornice</i>	12.50
<i>Main floor hall.</i>	
<i>Repair pitted wall, stairway</i>	1.00

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

HALIFAX, N. S., 191

Exhibitors office	\$
Repair, pitted wall, Ceiling & Cornice	16.50
Auditors room	
Repair pitted wall	5.00
Board of Works office	
No Repairs	
Toilet room	
Repair Wall & Ceiling	24.00
Water Works office	
Repair pitted walls & Cornice	17.00
Engineers office	
Repair cornice & pitted wall	3.50
Entrance Argyle St.	
Repair pitted plaster	3.00

— 6 —

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

HALIFAX, N. S.,

191

Ground floor

Police Dept

Repair, around door, under stair, & wall \$ 16.00

Cells

*Repair, above partition, around window,
and in toilet* 28.00

Sergeants office

*Repair, Ceiling, walls, Toilet Ceiling, wall,
and corridor* 77.00

Womens Cell.

Repair in corridor 11.00

Detective's office

Repair plaster 1.50

Deputy Chief's office

Repair plaster 1.00

Chief's office

Repair plaster 5.00

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

HALIFAX, N. S., 191

Assembly Room
Repair Ceiling and pitted wall \$ 37.00

Police Court.
Repair cornice ceiling & beams 181.00

Roof.
Repair slates 16.00

Total estimate for repairs
at City Hall. \$ 1263.70

Signed R. J. Hurley

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

Estimate

HALIFAX, N. S.,

Jan 191*7*

Rock Head Prison

The undersigned, estimates the damage to premises, caused by explosion of Dec 6th 1917 to be as follows.

<i>Reslate Roof,</i>	}	<i>\$ 3020.00</i>
<i>Reset South Coping on East wing</i>		
<i>Reset Gutter Supports</i>		

<i>Chimneys</i>	
<i>Repair same</i>	<i>383.00</i>

<i>Dome:</i>	
<i>Repair Walls & Ceiling, plaster</i>	<i>185.40</i>

<i>North room Top floor</i>	
<i>Repair Wall & Ceiling, plaster.</i>	<i>64.80</i>

<i>Looset West Side</i>	
<i>Repair Wall & Ceiling, plaster</i>	<i>40.20</i>

<i>South West Room</i>	
<i>Repair Walls & Ceiling, plaster</i>	<i>49.80</i>

2

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

Rock Head

HALIFAX, N. S., 191

South Room	\$
Repair plaster, Walls & Ceiling	49.80
South East Room	
Repair plaster, Walls & Ceiling	69.00
Staircase Hall	
Repair plaster, Wall & Ceiling	59.40
South East room, Middle floor	
Repair plaster, Walls & Ceiling	53.40
Bath room	
Repair plaster, Walls & Ceiling	27.00
" " " & "	36.00
South West Room	
Repair plaster Walls & Ceiling	73.20
Closet: West side	
Repair Walls & Ceiling	28.20

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

Rock Lead

HALIFAX, N. S., 191

North West Room	
Repair wall & Ceiling	\$ 30.60
Dispensary	
Repair Walls & Ceiling	50.40
North East room	
Repair Walls & Ceiling	84.60
East Staircase Hall	
Repair Walls & Ceiling	60.60
South Top Corridor	
Repair Ceiling, only.	26.40
North Top Corridor	
Repair Ceiling, only.	26.40
South Lower Corridor	
Repair Ceiling, only.	26.40
North " South Lower Corridor	
Repair Ceiling, only.	26.40

- 4 -

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

Rock Head

HALIFAX, N. S.,

191

East Wing, South entry	\$
Repair Walls & Ceiling	20.80
Hallway	
Repair Walls & Ceiling	58.80
Lower, Main Entrance	
Repair Walls & Ceiling	172.20
North Vestibule	
Repair Walls & Ceiling	21.60
Parlor, North Side	
Repair Walls & Ceiling	69.60
Board. Room	
Repair Walls & Ceiling	69.60
Kitchen	
Repair Walls & Ceiling	80.40
Dining room	
Repair Walls & Ceiling	76.80

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

Rock. Head

HALIFAX, N. S., 191

Lower North Corridor
 Repair Ceiling, only. \$ 26.40

Lower South Corridor
 Repair Ceiling, only. 26.40

Top South Corridor
 Repair Ceiling only. 26.40

Top North Corridor
 Repair Ceiling only. 26.40

Book room. (Brick)
 Repair North wall, } \$ 395.00
 East, wall, West wall, & South wall.

Store room, Brick
 Repair, South wall & partition } \$ 640.00
 " West " & "

Carrige Room
 Repair East & West wall \$ 295.00

6
R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

Rock Head

HALIFAX, N. S., 191

South room Brick	}	1380
Repair East wall, West wall,		\$
partition wall, & South wall,		391.00
and Chimney,		<hr/> 021.

Wagon shed	
Repair Concrete West wall.	134.00

Total Estimate, Mason work at

Rock Head Prison. \$ 7031.40

Signed R. J. Hurley

- 1 -
R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

City home

HALIFAX, N. S.,

191

City-home. South St.

Chapel.

Repair Ceiling \$ 4.00

Main Stairway
Repair plaster South wall 11.40Superintendent's office
Repair Ceiling 4.00No 7 Ward. Bathroom
Repair plaster 15.00
" Ceiling 13.00
" plaster in Hall 21.00
" plaster in Bathroom 6.00
" Ceiling and angles 6.00
" Angls in hall-way 2.50
\$ 63.50

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

City home

HALIFAX, N. S., _____ 191

Womens Ward. No 5.

<i>Repair Ceiling</i>	<i>\$ 10.00</i>
<i>Reset around window (Buck)</i>	<i>20.00</i>

Womens ward No 3.

<i>Repair Ceiling</i>	<i>\$ 20.00</i>
<i>Reset Lintel over door</i>	<i>5.00</i>

Womens Dining room

<i>Reset window frame</i>	<i>4.50</i>
---------------------------	-------------

Hospital Ward 4

<i>Repair Ceiling</i>	<i>88.80</i>
<i>" "</i>	<i>114.00</i>

Ward No 5

<i>Repair angle</i>	<i>5.00</i>
---------------------	-------------

Total Estimate

for Mason work.

City - Home *\$ 452.80*

- 1 -

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

Estimate Incinerator HALIFAX, N. S., *Jan* 191*8*

The undersigned values the damage done to the Incinerator, by the explosion of Dec 6th 1918, as follows.

<i>West Gable. (Brick) & Concrete.</i>	
<i>Repair Brick work, and Concrete wall</i>	<i>\$ 340.00</i>
<i>East Gable</i>	
<i>Repair Brick work & Concrete</i>	<i>440.00</i>
<i>North Wall</i>	
<i>Repair Concrete</i>	<i>85.00</i>
<i>South Side</i>	
<i>Repair Concrete wall</i>	<i>85.00</i>
<i>Roof.</i>	
<i>Slate to Repair</i>	<i>\$ 970.00</i>
<hr/>	
<i>Total Estimate \$ 2220.00</i>	

signed R. J. Hurley

— 1 —

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

*City-Market
Building*

HALIFAX, N. S.,

Jan 1918.

The undersigned estimates the damage to the City-Market, caused by the explosion of Dec 6th 1917 to be as follows.

South West room (1)	\$
Repair Ceiling around stry. light	44.00
South West room (2)	
Repair Ceiling	44.00
Toilet room landing	
Repair wall, plaster	5.00
Store room, Furnace room.	
Repair Ceiling	15.00
Entry to Lavatory	
Repair Ceiling	17.00
Gents Waiting room	
Repair plaster	6.00

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

City Market

HALIFAX, N. S.,

191

	West Entrance	\$	
Repair	Ceiling + wall		66.50
	Waiting room		
Repair	wall		35.00
	Janitors quarters		
Repair	Wall & Ceiling		14.00
	Kitchen		
Repair	plaster		15.00
	Parlor.		
Repair	Walls		33.00
	Bedrooms		
Repair	Wall + Ceiling		100.00
	Hall way		
Repair	plaster		3.00
	Bath room		
Repair	plaster		5.00

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

City Market.

HALIFAX, N. S., Jan 1918

Store rooms	\$	
Repair plaster		2.00
Stairway		
Repair plaster		17.50
North Stairway landing		
Repair plaster		5.00
Roof.		
Asbestos slate.		
Repair Roof.		1300.00

Total Estimate \$ 1727.00

Signed R. J. Hurley.

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

City Houses

HALIFAX, N. S., *Jan* 191*8*

Dwelling, No 116 Longard Rd

<i>Replaster house</i>	<i>\$ 650.00</i>
<i>Rebuild chimneys.</i>	<i>120.00</i>
<i>Repair foundation & Pier</i>	<i>252.00</i>
	<hr/>
	<i>\$1922.00</i>
	<hr/>

Dwelling No 118 Longard Rd.

<i>Replaster house</i>	<i>\$ 301.00</i>
<i>Rebuild chimney</i>	<i>55.00</i>
<i>Repair foundation</i>	<i>92.00</i>
	<hr/>
	<i>\$ 448.00</i>
	<hr/>

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

Duelling house

George & Market St.

HALIFAX, N. S.,

Jan

1918

House. Corner George & Market St.
1st floor

South West room
Repair Wall & Ceiling

\$ 44.40

South East room
Repair Wall & Ceiling

44.40

North East room
Repair Wall & Ceiling

27.00

Hall.
Repair Wall & Ceiling

28.20

2nd floor

South West room
Repair Wall & Ceiling

44.40

South East room
Repair Wall & Ceiling

44.40

North East room
Repair Wall & Ceiling

27.00

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

Dwelling
George & Market Sts.

HALIFAX, N. S.,

Jan 191*8*

Hall —
Repair Walls & Ceiling

\$ 28.20

Ground floor
South West room
Repair Walls & Ceiling

43.20

South East room
Repair Ceiling, only.

24.00

Hall
Repair Wall & Ceiling

29.00

Total Estimate \$ 374.20

signed R. J. Hurley

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

City Yard

HALIFAX, N. S.,

Jan 191*8*

Concrete Shed
 Repair Concrete wall \$ 5.00

Store Keepers Office
 Repair plaster West side 11.00

Mr. Purcell's flat
 Repair plaster in Hall 27.00
 " " in Bedroom 29.00
 " " " Bedroom 11.00
 " " " Parlor 40.00
 " " " Kitchen 40.00
 " " " Bathroom 8.00

Mr. Martin's flat.
 Repair plaster in Hall 45.00
 " " in Bathroom & closet 11.00
 " " " Bedroom 4.50
 " " " Bedroom 35.20

- 2 -

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

City Yard

HALIFAX, N. S., *Jan* 191*8*

Coach House

<i>Repoint Flashing</i>	<i>8</i>	<i>15.00</i>
<i>Repair Concrete around door</i>		<i>15.00</i>

Total estimate
Cub-Yard for Mason work. \$ 296.70

- 1 -

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

HALIFAX, N. S., Jan 1918

Central Engine House
Mens Bedroom (South)

Repair Ceiling & Cornice \$ *94.00*

Mens Bedroom (North)

Repair Ceiling & Cornice *69.00*

Store Room

Repair Walls & Ceiling *65.00*

Hall

Repair Wall & Ceiling *45.60*

Chief Dept

Repair plaster in Office *7.00*
" " " *Bedroom* *19.00*

Hall

Repair Wall & Ceiling *143.00*
" " " *in Bedroom* *38.50*
" " " " *"* *14.00*

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

Central Engine House

HALIFAX, N. S.,

Jan 1918

<i>Store Room</i>	
<i>Repair Ceiling</i>	<i>\$ 9.00</i>
<i>Front Room</i>	
<i>Repair Wall & Ceiling</i>	<i>52.90</i>
<i>Dinning Room</i>	
<i>Repair Walls & Ceiling</i>	<i>27.00</i>
<i>Kitchen</i>	
<i>Repair Ceiling & Wall</i>	<i>\$ 35.00</i>
<i>Total estimate for</i>	
<i>Central Engine House</i>	<i>\$ 495.00</i>

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

Estimate

Acadia School

HALIFAX, N. S., *Jan 5* 1918

The undersigned estimates the damage to the mason work at the Acadia School, Argyle St., caused by the explosion of Dec 6th 1917, to be as follows.

Acadia School	\$	
Repair plaster on Lower floor		76.00
Upper floor		
Repair plaster		7.00
Roof		
Rebuild chimney tops		75.00
Repair cracked chimney		10.00
	\$	<u>168.00</u>

Total estimate

Acadia School \$168.00

Signed R. J. Hurley

Dear John

Sorry I did not have time
to get these typed, so as to
appear more presentable

N. B. Sate

Halifax, N.S.
Jan 16th 1918

City Engineer
Halifax, N.S.

Dear Sir:-
I beg to state that I have made an examination of St. Mary's Boys School & find that the principal damage consists, mostly, of broken glass, sashes & plaster, with some damage to the plumbing & heating system.

The following is an approximate list of the various items required to make good the damage.

70 sashes @ 2.50	75.00
150 light glass @ 2.00	300.00
20 transoms @ 5.00	100.00
3 fanlights @ 5.00	15.00
2 doors @ 10.00	20.00
Repairs to floors	55.00
Repairs to plumbing & heating	520.00
Repairs to storm doors	300.00
Plastering	100.00
Painting	220.00
Cleaning up	100.00
	<hr/>
	\$1805.00

Yours truly
H.B. Bates, Major

Halifax, N.S.,
Jan 16th 1917

City Engineer,
Halifax, N.S.

Dear Sir:-

I beg to state that I have made an examination of St. Mary's Girls' School & find that the principal damage consists mostly of broken glass, sashes & plaster with some damage to the plumbing system.

The following is an approximate list of the various items required to make good the damage.

70 sashes @ 2.50	75.00
260 light glass @ 1.00	260.00
3 transoms @ 5.00	15.00
9 fanlights @ 5.00	45.00
Repairs to plumbing	200.00
8 new sashes	300.00
Repairs to plastering	200.00
Painting	215.00
Whitening ceiling	100.00
Cleaning up	100.00
	<hr/>
	\$1510.00

Yours truly

N. B. Latta

Halifax, N.S.
Jan 16th 1918

The City Engineer
Halifax, N.S.

Sir I beg to state that I have made an examination of St. Patrick's Boys School & find that the damage consists mostly of broken glass, sashes & plaster, with some damage to the plumbing & heating system.

The following is an approximate list of the various items required to make good the damage.

48 sashes @ 2.50	120.00
308 light pans @ 1.00	308.00
320 yds plaster @ 1.00	320.00
Repairs to partitions	500.00
Repairs to south wall, (inside)	50.00
Repairs to plumbing & heating	500.00
9 doors @ 10.00	90.00
Painting	360.00
Whitening ceiling (10)	120.00
Cleaning up	100.00
Contingencies (roof, chimney etc)	500.00
	<u>\$ 2968.00</u>

Yours truly
H. O. Bates Esq

Halifax, N.S.
Jan 16th 1918

City Engineer
Halifax, N.S.

Dear Sir:-

I beg to state that I have made an examination of Morris Street School & find that the damage consists mostly of broken glass, sashes & plaster, with some damage to the plumbing & heating system.

The following is an approximate list of the various items required to make good the damage.

73 sashes @ \$ 3.00	219.00
490 lights glass @ 1.00	490.00
52 yds plaster @ 1.50	76.00
Repairs to partitions	450.00
10 transoms @ 5.00	50.00
7 fanlights @ 5.00	35.00
5 doors @ 10.00	50.00
Repairs to plumbing & heating	500.00
Painting	575.00
Whitening ceiling (10)	100.00
Contingencies (roof, chimneys etc)	500.00
Cleaning up	100.00
	<u>\$ 3145.00</u>

Yours truly
N.E. Satterthwaite

Halifax, Jan. 28th, 1918

TO WHOM IT MAY CONCERNE

I hereby certify that I have examined the Common School on Bloomfield Street, Halifax, since the explosion of the 6th December 1917, and I find the building above basement walls practically destroyed.

In my opinion, the total damage and loss sustained in connection with the said building, by reason of the said explosion is thirty-seven thousand five hundred dollars. (\$37,500)

(Sgd.) W. T. Horton

COPY

Halifax,
Jan. 28th, 1918

TO WHOM IT MAY CONCERN-

I hereby certify that I examined Richmond School, Roome Street, Halifax, since the explosion on the 6th of December 1917, and find the building collapsed and is a total loss.

In my opinion, the total damage and loss sustained in connection with the said building by reason of the said explosion is sixty-eight thousand nine hundred dollar s
(\$68,900)

(Sgd.) W. T. Horton

OFFICE OF
W. J. BUSCH
ARCHITECT
60 BEDFORD ROW

HALIFAX, N. S. Feb. 1st. 1918.

H. W. Johnston Esq.
Acting City Engineer,

To whom it may concern :-

I the undersigned having been appointed to appraise the loss sustained by the Board of School Commissioners for the City of Halifax, to the brick and stone building. Known as "Bloomfield High School", situated on Bloomfield Street, and having after carefully examining the building and damages thereto, declare that in my opinion, the damage to the said building occasioned by the explosion of Dec. 6 Th. 1917, amounts to the sum of thirty six thousand eight hundred and thirty three dollars. [#]36,833 dollars.



Architect.

NOTE.

This estimate does not include furniture.

HARRIS & HORTON

Architects



W. T. HORTON
J. E. HARRIS

KEITH BUILDING, BARRINGTON ST.

HALIFAX, N. S. Jan. 2, 1918. 191
CANADA

TO WHOM IT MAY CONCERN:-

I HEREBY CERTIFY That I have examined the Common St. Patrick's Girls School, on Brunswick Street, Halifax, N. S., since the explosion of the 6th December, 1917, and that I estimate the damage done to said Building by reason of the said accident to be as follows:-

Roofs

Brick walls

Plastering

Black Boards

Doors

Windows

Painting

Re-Papering

Wood Ceilings

General Woodwork

Plaster ~~Cornere~~ *Cornices*

Glass & Glazing

Clearing out debris

General deterioration.

In my opinion the total damage and loss sustained in connection with the said Building, by reason of the said explosion is Seven Thousand Six Hundred and Fifty Dollars, (\$7,650.00).

W. T. Horton

PHONE: ST. PAUL 1653

HARRIS & HORTON

Architects


W. T. HORTON
J. E. HARRIS

KEITH BUILDING, BARRINGTON ST.

HALIFAX, N. S. Jan. 28th, 1918. 191
CANADA

TO WHOME IT MAY CONCERN:-

I HEREBY CERTIFY That I have examined the Common School on Bloomfield Street, Halifax, since the explosion of the 6th December, 1917, and I find the building above Basement walls practically destroyed.

In my opinion, the total damage and loss sustained in connection with the said building, by reason of the said explosion is thirty seven thousand five hundred dollars (\$37,500.00).


W. T. Horton

X

5 1069W

HARRIS & HORTON

Architects



W. T. HORTON
J. E. HARRIS

KEITH BUILDING, BARRINGTON ST.

HALIFAX, N. S. Jan. 24th. 1918. 191
CANADA

TO WHOME IT MAY CONCERN:

I HEREBY CERTIFY That I have examined the
LeMarchant Street Public School, Halifax, since the explosion
of the 6th December, 1917, and that I estimate the damage
done to the said building by reason of the said accident
to be as follows:-

Roof
Plastering
Black boards
Doors
Windows
Painting
Repair general woodwork
Glass and glazing
Heating apparatus
Plumbing
Clearing out debris
General deterioration

In my opinion the total damage and loss sustained
in connection with the said building, by reason of the said
explosion is three thousand nine hundred and forty dollars
(\$3940.00).

W. T. Horton

HARRIS & HORTON

Architerts


W. T. HORTON
J. E. HARRIS

KEITH BUILDING, BARRINGTON ST.

HALIFAX, N. S. Jan. 24th, 1918. 191
CANADA

TO WHOME IT MAY CONCERN:

I HEREBY CERTIFY That I have examined the A
Acadian ~~Public~~ School, Market Street, Halifax, since the
explosion of the 6th December, 1917, and that I estimate the
damage done to the said building by reason of the said
accident to be as follows:-

Doors

Windows

Plastering


Glass and glazing

Heating apparatus

Plumbing

Clearing out debris

In my opinnion the total damage and loss sustained
in connecion with the asid building, by reason of the said
explosion is eight hundred and fifty dollars (\$850.00).



HARRIS & HORTON

Architects


KEITH BUILDING, BARRINGTON ST.

HALIFAX, N. S. Jan. 24th. 1918. 191
CANADA

TO WHOME IT MAY CONCERN:

I HEREBY CERTIFY That I have examined the ^{Country} Academy
~~School~~ cor. Brunswick and Sackville Street, Halifax, since the
explosion of the 6th December, 1917, and that I estimate the
damage done to the said building by reason of the said
accident to be as follows:-

Roof

Chimney

Plastering

Black boards

Doors

Windows

Painting

• Papering

Repair general woodwork

Glass and glazing


Heating apparatus

Plumbing

Cleaning out debris

General deterioration

In my ~~opinion~~ the total damage and loss sustained in
conneccion with the said building, by reason of the said
explosion is five thousand two hundred dollars (\$5200.00).



ESTIMATE OF DAMAGE TO ST. JOSEPH'S GIRLS' SCHOOL

KAYE STREET

MASON WORK		
foundation walls and chimneys		\$2100
Press brick		660
concrete floor - 600 yds.		1200
Deafening floors		600
PLASTERING		
Plastering arches and cornices		2295
Blackboards		950
CARPENTER WORK		
Framing		3982
Trusses and beams		1916
Deafening		275
Bridging		119
Boarding walls and roof		870
Shingling, tarred paper, walls and roof		1000
Outside finish		800
Window frames and sashes		3286
Entrances		430
Flagstaff skylights lining		135
Strapping arches, etc.		610
Metal ceilings and boarding		1420
Floors		2228
Inside doors and finish		1050
Skirting		540
Inside staircase		1200
Platform and seats		180
Chalk shelves, blackboards and picture molding		426
Coat hooks and battens		60
W.C. Partitions, pipes, etc.		220
Tank room in attic		80
Composition roof, 30 sqrs.		360
PAINTING AND GLAZING		
Glazing		665
Painting exterior walls, dipping shingles		1600
painting exterior woodwork		
PLUMBING		
Plumbing work, outside, flashing, zinc and copper		1170
10 w.c.'s		1200
Water and soil pipes		800
Ventilation pipes and ejectors		600
Wash basins and drinking fountains		180
HEATING		
Heating apparatus		<u>6000</u>
		\$41727.00
	10%	<u>4173.00</u>
		\$45,900.00

Feb. 5, 1918

(Sgd.) W. J. Busch

ESTIMATE OF DAMAGE TO TOWER RD. SCHOOL

BRICKWORK

Pointing brick and stone work, round windows and door frames \$1200.00

Scaffolding 900.00

PLASTERING

Plastering 60.00

Slating and repairs to copper flashings ventilator ejectors 45.00

CARPENTER WORK

New sashes, repairs to sashes, transoms, fan lights, winter sashes, glass partitions dormer windows 460.00

Rep. to doors, frames, architraves, front and side entrances 185.00

GLAZING AND PAINTING

Glass replaced 300
" to be " 650 950.00

Painting outside sashes 290
refinishing and varnishing
inside woodwork 350 640.00

PLUMBING

1 jacket heater
water pipes gate valves, 1 toilet,
basin trap fitter, drinking fountain,
head, local vents to w.c., flush tank
to urinal, traps, etc. 572.00

HEATING

2 damper control radiators, 1 Durham trap,
pipes and labor 620.00

\$5632.00

10%

563.00

\$6195.00

Feb. 5, 1918

(Sgd.) W. J. Busch

ESTIMATE OF DAMAGE TO CHEBUCTO RD. SCHOOL

BRICKWORK	
Brick work	\$2000.00
Face brick	
Pointing brick and stone work around windows	2000.00
Scaffolding	900.00
Slating	3225.00
PLASTERING	
Plastering	3000.00
Deafening	500.00
Blackboards, resetting, etc.	440.00
CARPENTER WORK	
Roof framing, trusses, boarding	1700.00
Trusses, 2nd floor ceilings	700.00
Straightening and rebuilding inside partitions	880.00
Rebuilding floors of assembly hall	810.00
200 sqs. maple flooring, renewing, scraping, etc.	2600.00
Spruce dado picture molding, chalk rails blackboards, capping	450.00
Newssashes, transoms, winter sashes, repairs, corks, stops, parting strips etc.	1050.00
Outside and vestibule doors	360.00
New inside doors, rep. to doors, transoms fanlights and hardware	1070.00
Skylight and inside sash	50.00
Repairs to seats	60.00
Metal ceilings, tenailing, etc.	800.00
Repairs to outside cornice	200.00
GLAZING AND PAINTING	
Glazing sashes	2635.00
Painting sashes and cornice	350.00
Painting walls and ceilings	1550.00
Refinishing and varnishing wood work	592.00
Cleaning and oiling floors	430.00
PLUMBING	
Rep. to ventilators, copper work	1250.00
W.C.'s urinals, traps, water and soil pipes, valves, drinking fountains wash basins, etc.	2600.00
Composition roof	320.00
HEATING AND VENTILATION	
Ventilation shafts	1350.00
Radiators valves, elbows and pipes	500.00
ELECTRIC WORK	
Electric wires, fixtures, bells, etc.	800.00
	<hr/>
	\$35,772.00
10%	<hr/>
	3,578.00
	<hr/>
	\$39,350.00

Feb. 5, 1918

(Sgd.) W. J. Bush

ESTIMATE OF DAMAGE TO BLOOMFIELD HIGH SCHOOL

BRICKWORK

Brickwork and pointing same \$2800.00

SLATING

Slating roof 90 sqrs. 1970.00
scaffolding 800.00

PLASTERING

Plastering cilings and walls 4700.00
Repairing metal lathing 1300.00
Slate blackboards 500.00
Deafening 500.00

CARPENTER WORK

Straightening partitions 900.00
Rep. to roof framing, trusses, dormer
windows, etc. 2200.00
Rep. to hard wood floors, 200 sqrs. 3000.00
20 new doors, rep. to doors, architraves,
vestibules, ~~doors~~ transoms and fanlights 1150.00
New sashes, rep. to frames, transoms, parting
strips, steps, winter sashes and hardward 690.00
Rep. to skirting, dado, picture moulding
capping, etc. 550.00

PLUMBING

Plumbing 10 w.c.'s, 14 urinals, soil and
water pipes 2000.00
Vent ejectors and metal vent shafts 1600.-0
Outside metal work 1200.00
Compisition roofing 600.00

GLAZING AND PAINTING

Glazing 2450.00
Refinishing, varnishing woodwork and paint-
ing sashes 3300.00

HEATING AND VENTILATION

Jacket heater and fitting valves, etc. 400.00
Powers Regulator disks, thermostatic valves
etc. 475.00

~~7136~~

ELECTRIC WORK

Electric lights, wire and bells 400.00

\$33485.00

10% 3348.00

\$36833.00

Feb. 5, 1918

(Sgd.) W. J. Bush

ESTIMATE FOR JOSEPH HOWE SCHOOL

CREIGHTON STREET

BRICKWORK

Brickwork, granite, pointing same etc. \$2960.00

SLATING Slating roof etc. 1970.00

PLASTERING

Plastering, deafening, blackboards and re-
setting same 3641.00

CARPENTER AND JOINER WORK

Roof frame, boarding, floor joists, straight-
ening up rafters, etc. 1300.00

New trusses, new joists and ceilings, str-
aightening partitions, new floors, dado
and picture moldings etc. 6940.00

New sashes and transoms also winter sashes and
repairs to same; stop heads, cords, etc. 600.00

Outside and inside door frames and sashes
and repairs to same 900.00

Skylights etc., repairs to metal ceilings and
renailing same 1108.00

Scaffolding 1500.00

PAINTING AND GLAZING

Glass for windows, doors, skylights, etc. 991.00

Painting walls, ceilings and doors also out-
side painting, window sashes, oiling floors
etc. 3212.00

PLUMBING

Composition roof 456.00

Plumbing outside and inside, w.c's urinals
pipes, etc. 6900.00

HEATING AND VENTILATION

Vent pipes, radiators, etc. 2800.00

ELECTRIC WORK

Electric wires and fixtures, bells etc. 600.00

\$35,878.00

10%

3,587.00

\$39,465.00

Feb. 5, 1918

(Sgd.)W .J. Busch

ESTIMATE OF DAMAGE TO
ALEXANDER MCKAY SCHOOL ON
GOTTINGEN ST.

TILES

Tile partitions 15000 @ 38¢ \$5200.00

PLASTERING

Plaster ceilings 2000 yds @ 60¢ 1200.00
 " walls 3000 " 50¢ 1500.00
 Cornices 300.00
 Metal lathing 18000 sq. ft. @ 14¢ 2520.00
 Slate blackboards 1200 " " 600.00
 Linoleum 280.00
 Repairs to stair cases 50.00
 " " roof 100.00
 cleaning brick walls 200.00
 Brick work on boilers and furnace doors 50.00

CARPENTER WORK

Window frames, sashes, stops, sills, winter sashes 1680.00
 Hardward 375.00
 5 entrances 250.00
 Fences
 Relaying, scraping 140 sqs. maple floor 1800.00
 Arch template and pilasters Assembly stage 90.00
 Battens heating coils 30.00
 3 prs. vestibule doors, frames, fanlights 225.00
 Inside doors, frames, architraves, fanlights 1250.00
 9 door frames, 1 pr. single doors basement 125.00
 5 lavatory doors and fronts 100.00
 Stud partition sheathed both sides and w.c. partition 245.00
 Base, burlap cap, chalk shelf, picture molding 800.00
 Wall handrail main stair 25.00
 Library book-cases 75.00
 10 bookcases in class rooms 300.00
 10 poles, hooks, umbrella holders 300.00
 2 strip hook umbrella holders Teachers' room 10.00
 Damage to 12 seats 60.00
 2 lavatory partitions, teachers' room 60.00

GLAZING AND PAINTING

Glazing 2000.00
 Burlap and painting 1200.00
 Refinishing hardwood 350.00
 Oiling Floors 300.00
 Painting sashes 160 windows @ \$2 320.00

ELECTRIC WORK

Electric conduits and wires 800.00

METAL WORK

Copper cornice and ventilator ejectors 2800.00
 Galvanized iron vent shafts 1800.00
 Staging 800.00

\$30170.00

10%

3017.00

\$33187.00

Feb. 5, 1918

(Sgd.) W. J. Busch

ESTIMATE OF DAMAGE TO ALEXANDRA SCHOOL BRUNSWICK ST.

BRICKWORK

Taking down 2 chimneys and rebuilding one	\$375.00
Pointing brickwork on walls and round windows doors, etc.	1800.00
Scaffolding	900.00
Taking down and rebuilding south wall out of plumb 2 inches, north wall out of plumb 1 in.	3600.00
Slating and copper flashing at eaves	1025.00
Composition roof	650.00

PLASTERING

Plastering 3320 sq. yds.	2822.00
Blackboards, moldings, etc.	2550.00

CARPENTER WORK

Roof frame, boarding, rep. to flat roof, cor- nice etc.	485.00
Sashes and repairs, parting slips, stops, transo, sashes, etc.	658.00
New doors and repairs	366.00
Taking down, replacing and supporting ceilings in class rooms	570.00
Trusses and attic floor	250.00

PAINTING AND GLAZING

Glazing	759.00
Painting inside walls and outside sashes refinishing woodwork and 3 class room ceilings	2910.00

PLUMBING WORK

Plumbing work frozen	
W.C. tanks, valves, etc.	2000.00
Urinals, tanks and valves	300.00
Water and soil pipes, traps, etc.	850.00

HEATING

Radiators, valves, etc.	800.00
	<u>\$23670.00</u>
,10%	2367.00
	<u>\$26037.00</u>

(Sgd.) W. J. Busch

Feb. 5, 1918

Halifax, N. S.;

Jan. 16th, 1918

The City Engineer,

Halifax, N. S.

Dear Sir,

In accordance with instructions received from Mr. Fegan, the Building Inspector, I have made an examination of the following school buildings and herewith submit a statement of the amounts of money which I consider would be required to put these buildings in the condition that existed prior to the explosion on Dec. 6, 1917.

St. Mary's Boys' School	\$1805.00
St. Mary's Girls' School	1510.00
St. Patrick's Boys' School	2968.00
Morris Street School	3145.00

Yours very truly,

(Sgd.) H. E. Gates

Halifax, N. S.

Jan. 16th, 1918

The City Engineer,

Halifax, N. S.

Dear Sir,

In accordance with instructions received from Mr. Fegan, the Building Inspector, I have made an examination of the following school buildings and herewith submit a statement of the amounts of money which I consider would be required to put these buildings in the condition that existed prior to the explosion on Dec. 6, 1917.

St. Mary's Boys' School	\$1805.00
St. Mary's Girls' School	1510.00
St. Patrick's Boys' School	2968.00
Morris Street School	3145.00

Yours very truly,

(Sgd.) H. E. Gates

Halifax, N. S.
Jan 16th 1918

The City Engineer
Halifax, N.S.

Dear Sir:-

In accordance with instructions received from Mr. Legan, the Building Inspector, I have made an examination of the following School Buildings and herewith submit a statement of the amounts of money, which, I consider, would be required to put these buildings in the condition that existed prior to the explosion on Dec 6th 1917.

St. Mary's Boys' School	-----	\$1805.00
St. Mary's Girls' School	---	1510.00
St. Patrick's Boys' School	--	2968.00
Morris Street School	---	3145.00

Yours very truly
H.B. Bates

21248

Halifax, N. S.,

Jan. 16, 1918

The City Engineer,

Halifax, N. S.

IN ACCOUNT WITH

H. E. Gates

To professional services in examining the following
school buildings - 5 days @ \$10 per day \$50.00

St. Mary's Boys
St. Mary's Girls
St. Patrick's Boys
Morris Street

Halifax, N. S.,

Jan. 16, 1918

The City Engineer,

Halifax, N. S.

IN ACCOUNT WITH

H. E. Gates

To professional services in examining the following
school buildings - 5 days @ \$10 per day \$50.00

St. Mary's Boys
St. Mary's Girls
St. Patrick's Boys
Morris Street

8000

241
213
574

241

213

54640

Halifax, N.S.
Jan 16th 1918

The City Engineer
Halifax, N.S.

In account with N.B. Bates

To Prof. Services in examining the
following School Buildings, 5 days
@ \$10.00 per day \$50.00

St Mary's Boys
St Mary's Girls
St Patrick's Boys
Marill Street

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

J. A. Scriven
451 Brunswick St.

HALIFAX, N. S., Jan 21 1918

Basement, Repair Ceiling	\$ 10-00
Heller, Stairway, Repair Walls & Ceiling	16-80
Closet, Repair Walls & Ceiling	13-30
Kitchen, Repair Walls & Ceiling	52-20
Lower Hall, Repair, Walls, Ceiling & Cornice	99-60
Pantry, Repair Walls & Ceiling	16-80
Back Parlor, Repair, Walls Ceiling & Cornice,	96-00
Front Parlor, Repair, Wall, Ceiling & Cornice	96-00
Vestibule, Repair, Wall, Ceiling & Cornice	16-60
Upstairs Hall, Repair Walls & Ceiling	64-40
Closet off. Hall, Repair two walls.	6-30

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

J. A. Serwin
451. Brunswick St.

HALIFAX, N. S.,

Jan 21 1918

Bed Room, Repair Walls	\$ 4.00
Bath Room Repair Walls	\$ 10.50
Back Bed Room Repair Ceiling & Wall	\$ 1.60
Closet, Repair Walls	14.00
Front Bed Room Repair Ceiling & Walls	38.50
Closet, Walls & Ceiling	15.40
Front Hall, Bed Room Repair Wall & Ceiling.	34.30
Rendering -	41.60
Chimney, Repair two	\$ 30.00

Total Estimate for

\$ 708.90

J. A. Serwin 451, Brunswick
for Mason work = \$ 708.90

R. J. Hurley.

— / —
R. J. HURLEY,
 MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

Infectious Disease
Hospital HALIFAX, N. S., *Jan* 191*8*
 Lower floor.

Vestibule. Repair Wall & Ceiling	\$ 33.00
S. W. Room. Repair Walls & Ceiling	54.60
2nd. Room South side, Wall & Ceiling	46.20
South Closet Repair plaster	16.00
3 rd Room South side, Walls & Ceiling	55.20
4 th Room South side Walls & Ceiling	45.80
5 th Room South, Walls, Ceiling & grate.	22.80
Bath Room. Walls & Ceiling	29.40
Sixth Room, Wall & Ceiling	39.60
Seventh Room Walls & Ceiling	91.80
South Corridor Wall & Ceiling	69.60

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

*Infectious Disease
Hospital*

HALIFAX, N. S.,

Jan 1918.

Room no 8. S. E. Corner	\$
Repair Wall & Ceiling & grate	99.60
North side Room 9. Walls & Ceiling	69.60
Room 10. Walls & Ceiling	46.20
Pantry Walls & Ceiling	16.20
Room Eleven, Ceiling, Wall, Grate	40.00
Main Entry, North side	
Repair Wall & Ceiling	20.00
Room Twelve Wall & Ceiling	36.00
Room Thirteen, Wall & Ceiling	34.80
Room Fourteen Walls & Ceiling	24.80
Room Fifteen Walls & Corbels	29.80

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

*Infectious Disease
Hospital*

HALIFAX, N. S., *June* 1918

<i>Hall, Lower floor</i>	
<i>Repair Wall & Ceiling</i>	<i>\$ 48.00</i>
<i>" " "</i>	<i>34.80</i>
<i>" " "</i>	<i>87.60</i>
<i>" " "</i>	<i>12.60</i>
<i>" " "</i>	<i>51.00</i>
<i>" " "</i>	<i>19.20</i>
<i>Second floor</i>	
<i>S. E. Room No 1 Walls & Ceiling</i>	<i>46.80</i>
<i>Closet Walls & Ceiling</i>	<i>12.00</i>
<i>Room No 2. Walls Ceiling, fireplace,</i>	<i>51.00</i>
<i>Bath Room. Walls & Ceiling</i>	<i>21.60</i>
<i>Room no 3. Walls & Ceiling</i>	<i>41.40</i>
<i>Room No 4 Walls & Ceiling</i>	<i>41.40</i>
<i>Room No 5. Walls & Ceiling</i>	<i>41.40</i>

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

*Infectious Disease
Hospital*

HALIFAX, N. S.,

Jan

191

8

<i>Closet.</i>	
<i>Repair Walls & Ceiling</i>	<i>\$ 23.40</i>
<i>Hall Upper flat, Walls & Ceiling</i>	<i>75.00</i>
<i>Attic. Repair Chimney</i>	<i>75.00</i>
<i>Cellar Stair way Basement Repair Walls & Ceiling</i>	<i>22.20</i>
<i>Kitchen Walls & Ceiling</i>	<i>88.80</i>

*Total Estimate
Mason work. \$ 1711.70*

Signed R J Hurley.

- 1 -
R. J. HURLEY,
 MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

Ellenville

Engine House

HALIFAX, N. S.,

Jan 1918

<i>South East Room</i>	
<i>Repair Walls & Ceiling</i>	\$ 54.00
<i>closet</i>	
<i>Repair Walls & Ceiling</i>	13.00
<i>South West Room</i>	
<i>Repair Walls & Ceiling</i>	58.00
<i>closet</i>	
<i>Repair Walls & Ceiling</i>	15.00
<i>Kitchen</i>	
<i>Repair Walls & Ceiling</i>	52.00
<i>Bed Room</i>	
<i>Repair Wall & Ceiling</i>	29.00
<i>Back Hall</i>	
<i>Repair Wall & Ceiling</i>	29.00
<i>N. West Room</i>	
<i>Repair Walls & Ceiling</i>	61.00
<i>Toilet Room</i>	
<i>Repair Walls & Ceiling</i>	22.00
<i>Front Room</i>	
<i>Repair Walls & Ceiling</i>	57.00

2
R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

*Ellisville Engine
House.*

HALIFAX, N. S.,

Jan 191 *8*

Stairways
Repair Walls & Ceiling \$ 26.00

Apparatus Room
Repair Ceiling 84.00

Passage way
Repair Ceiling 6.00

Kitchen Down stairs
Repair Ceiling 12.00

Back Hall.
Repair Walls & Ceiling 29.00

Back Stair way
Repair Walls & Ceiling 33.00

Total Estimate \$ 580.00

Repair Chimney
Repair Chimney $\frac{35.00}{615.00}$

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

Spring Garden Rd
House.

HALIFAX, N. S., Jan 191

Restoration Room	
Repair plaster	\$ 5.00
Stairway	
Repair plaster	5.00
Closet	
Repair plaster	5.00
Apparatus Room	
Repair plaster	24.00
" Stone wall	210.00
" Chimney	20.00
	<hr/>
Total Estimate	\$ 269.00

Grafton St. Engine House
Repair Loose Bricks. 10.00

- 1 -

R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
 48 ALLEN STREET,

HALIFAX, N. S., *Jan* 191 *8.*

Quinnpool Road
Engine House

East Room

Repair Wall & Ceiling \$ 51.60

Kitchen

Repair Walls & Ceiling 15.00

Bed Room

Repair Walls 18.00

" " 5.00

Back. Hall.

Repair plaster 5.00

Bath Room

Front Hall

Repair Wall & Ceiling 39.60

Front Bedroom

Repair Angles 2.00

Recreation Room

Repair Walls & Chimble 34.80

- 2 -
R. J. HURLEY,
MASON WORK AND GENERAL CONTRACTING
48 ALLEN STREET,

Quimpool Road.

Engine House

HALIFAX, N. S.,

Jan

191

Front Hall

Repair Wall

\$

13.50

Stair way

Repair wall

10.00

Total Estimate \$ 193.90

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

West St. Engine house

HALIFAX, N. S.,

Jan

191

<i>Stair way.</i>		
<i>Repair Wall & Ceiling, one "level"</i>		<i>\$ 40.</i>
<i>" " " "</i>		<i>40.</i>
<i>Hall</i>		<i>101.4</i>
<i>Bed Room</i>		
<i>Repair Walls & Ceiling</i>		<i>41.00</i>
<i>Chief Room</i>		
<i>Repair Walls & Ceiling</i>		<i>60.00</i>
<i>Wash. Room</i>		
<i>Repair Walls & Ceiling</i>		<i>60.00</i>
<i>Card Room</i>		
<i>Repair Wall & Ceiling</i>		<i>75.00</i>
<i>Chimney</i>		
<i>Rtop chimney</i>		<i>\$ 35.00</i>
 <i>Total Estimate</i>		 <i>\$ 453.20</i>

R. J. HURLEY,

MASON WORK AND GENERAL CONTRACTING

48 ALLEN STREET,

*Morris St
Engine House*

HALIFAX, N. S., *Jan* — 1918.

<i>Sitting Room</i>	
<i>Repair angle</i>	<i>\$ 5.00</i>
<i>Bed-Room</i>	
<i>Repair wall & Ceiling</i>	<i>15.00</i>
<i>Reading Room</i>	
<i>Repair angle & Ceiling</i>	<i>7.00</i>
<i>Captain's Room</i>	
<i>Repair angle</i>	<i>1.00</i>
<i>Hall</i>	
<i>Repair Ceiling and angle</i>	<i>20.00</i>
	<hr/>
	<i>\$ 48.00</i>

Total estimate \$ 48.00

OFFICE OF
W. J. BUSCH
ARCHITECT
60 BEDFORD ROW

HALIFAX, N. S. Feb. 1 St. 1918.

H. W. Johnston Esq.
Acting City Engineer.

To whom it may concern :-

I the undersigned having been appointed to appraise the loss sustained by the Board of School Commissioners for the City of Halifax, to the brick and stone building. Known as "Joseph Howe School"; situated on Creighton Street, and having after carefully examining the building and damages thereto, declare, that in my opinion, the damage to the said building occasioned by the explosion of Dec. 6 Th. 1917, amounts to the sum of thirty-nine thousand four hundred and sixty five dollars.

\$ 39,465.00



Architect.

NOTE.

This estimate does not include furniture.

OFFICE OF
W. J. BUSCH
ARCHITECT
60 BEDFORD ROW

HALIFAX, N. S. Feb. 1 St. 1918

H. W. Johnston
Acting City Engineer.

To whom it may concern:-

I the undersigned having been appointed to appraise the loss sustained by the Board of School Commissioners for the City of Halifax, to the brick and stone building. Known as Chebucto Road School; situated on Chebucto Road, and having after carefully examining the building and damages thereto, declare, that in my opinion the damage to the said building occasioned by the explosion of Dec. 6 Th. 1917. Amounts to the sum of thirty nine thousand three hundred and fifty dollars. \$ 39,350.00


Architect.

NOTE.

This estimate does not include furniture.

OFFICE OF
W. J. BUSCH
ARCHITECT
60 BEDFORD ROW


HALIFAX, N. S.

Feb. 1st, 1918.

H. W. Johnston Esq
Acting City Engineer.

To whom it may concern;

I the undersigned having been appointed to appraise the loss sustained by the Board of School Commissioners for the City of Halifax, to the wood frame building. Known as "St. Joseph's Girls School", situated on Kay Street, and having after carefully examining the building and damages thereto, declare that in my opinion, the damage to the said building occasioned by the explosion of Dec. 6 Th. 1917, amounts to the sum of forty five thousand and nine hundred dollars. \$45900 dollars.



Architect.

NOTE.

This estimate does not include furniture.

OFFICE OF
W. J. BUSCH
ARCHITECT
60 BEDFORD ROW

HALIFAX, N. S. Feb. 1st. 1918.

H. W. Johnston Esq.
Acting City Engineer,

To whom it may concern.

I the undersigned having been appointed to appraise the loss sustained by the Board of School Commissioners for the City of Halifax, to the brick, stone, and concrete fireproof building, known as Alexander Mc.Kay School situated at the corner of Gettingen and Russell street. and having after carefully examined the building and damages thereto, declare that in my opinion, the damage to the said building occasioned by the explosion of Dec. 6th. 1917. amounts to the sum of thirty three thousand one hundred and eighty seven dollars \$ 33,187.00


Architect.

NOTE

This estimate does not include furniture.


OFFICE OF
W. J. BUSCH
ARCHITECT
60 BEDFORD ROW

HALIFAX, N. S. Feb. 4Th, 1918.

H. W. Johnston Esq.
Acting City Engineer,

To whom it may concern;-

I the undersigned having been appointed to appraise the loss sustained by the Board of School Commissioners for the City of Halifax, to the brick and stone building. Known as Tower Road School; situated on Tower Road, and having after carefully examined the building and damages thereto, declare that in my opinion the damage to the said building occasioned by the explosion of Dec. 6Th. 1917. Amounts to the sum of six thousand one hundred and ninety five dollars. \$ 6,195.00



Architect.


OFFICE OF
W. J. BUSCH
ARCHITECT
60 BEDFORD ROW

HALIFAX, N. S. Feb. 4Th. 1918.

H. W. Johnston Esq.
Acting City Engineer,

To whom it may concern:-

I the undersigned having been appointed to appraise the loss sustained by the Board of School Commissioners for the City of Halifax, to the brick and stone building, known as "Alexandra School", situated on Brunswick Street, and having after carefully examined the building and damages thereto, declare that in my opinion the damage to the said building occasioned by the explosion of Dec. 6Th. 1917. Amounts to the sum of twenty six thousand thirty seven dollars. \$ 26,037.00



Architect.

NOTE. This estimate does not include furniture.

RUSSELL AND MCAULAY

CONTRACTORS, ARCHITECTS, AND ENGINEERS.

All Quotations for Immediate
Acceptance.

HALIFAX, N. S., CANADA

Dartmouth Feb. 13/18.

ESTIMATE DAMAGE TO CALDER & FRASER, CORN MILL,

BY

EXPLOSION ON DECEMBER 6/17.

Estimate value of mill @8¢ Ft.	\$5379.00	
" " Damage to " 25%		\$1345.00
" " Value of Machinery & Plant	6000.00	
" " Damage to " " " 20%		1200.00
" " Value of Power House	560.00	
" " Damage to " " 30%		168.00
" " Value of Sheel on Warfe	1100.00	
" " Damage to " " 90%		990.00
" " Value of Warfe 160x18x150 ft. \$25.00---	4000.00	
" " Damage to " 8%		320.00
Total value-----	\$17039.00	
Total Damage-----		\$4023.00

I hereby certify that I inspected the above premises on
this 12 day of Feb 1918, and the above is a
true and correct statement.

SPECIAL INSPECTION

D. K. McAulay

INSPECTOR.